

**BEFORE THE**

**PUBLIC UTILITIES COMMISSION OF OHIO**

In the Matter of the Annual Application of )  
Duke Energy Ohio, Inc., for an Adjustment ) Case No. 14-2051-GA-RDR  
to Rider AMRP Rates. )

In the Matter of the Application of Duke Energy )  
Ohio, Inc., for Tariff Approval. ) Case No. 14-2052-GA-ATA

---

**PROGRESS REPORT FOR THE FOURTH QUARTER OF 2015**

---

Duke Energy Ohio, Inc. hereby submits the attached 2015 AMRP Construction Jobs –  
Fourth Quarter Report.

Respectfully submitted,

DUKE ENERGY OHIO, INC.



Jeanne W. Kingery

Associate General Counsel

Amy B. Spiller

Deputy General Counsel

Rocco D'Ascenzo

Associate General Counsel

Duke Energy Ohio

139 East Fourth Street Room, 1303 Main


P.O. Box 960

Cincinnati, Ohio 45201

(513) 287-4320

**CERTIFICATE OF SERVICE**

I certify that a copy of the foregoing was served on the following parties of record by U.S. Mail, overnight delivery or electronic service on February 15, 2016.

  
\_\_\_\_\_  
Jeanne W. Kingery

William L. Wright, Esq.  
Thomas Lindgren, Esq.  
Assistant Attorneys General  
Public Utilities Commission of Ohio  
130 East Broad Street, 9<sup>th</sup> Floor  
Columbus, Ohio 43215

**Duke Energy Ohio**  
**2015 AMRP Construction Jobs**  
**4th Quarter Progress Report**

**JOBS WITH MAIN TO BE COMPLETED**

<u>Job Number</u>	<u>Work Order Number</u>	<u>Job Name</u>	<u>Projected Length</u>	<u>Length To Date</u>	<u>Remaining Main</u>	<u>Percentage Complete</u>
Totals			0	0	0	#DIV/0!

**Duke Energy Ohio**  
**2015 AMRP Construction Jobs**  
**4th Quarter Progress Report**

**JOBS WITH MAIN COMPLETED**

<u>Job Number</u>	<u>Work Order Number</u>	<u>Job Name</u>	<u>Actual Length</u>	<u>Length To Date</u>	<u>Remaining Main</u>	<u>Percentage Complete</u>
6579746	P6809	MOD 690	730	730	0	100%
4399248	H0649	MOD 683	2,164	2,164	0	100%
4818609	H1705	MOD 481	14,193	14,193	0	100%
4816976	H1708	MOD 686	7,121	7,121	0	100%
6579683	P6808	MOD 689	1,518	1,518	0	100%
3884167	G9542	MOD 680	8,223	8,223	0	100%
4641557	H1356	MOD 495	19,871	19,871	0	100%
4158060	H0214	MOD 653	3,227	3,227	0	100%
4939037	H4134	MOD 496	18,938	18,938	0	100%
4449805	H0838	MOD 650	2,037	2,037	0	100%
4270033	H0536	MOD 682	114	114	0	100%
4988670	I8102	MOD 674 Sta 5 Inlet	15	15	0	100%
4988626	I8103	MOD 674 Sta 5 Outlet	753	753	0	100%
3918098	H0521	Sunset & Guerley	3,043	3,043	0	100%
7638686	Q3861	Queen City Ave	108	108	0	100%
8146324	R1488	AMRP 2015 Small Segments	136	136	0	100%
5197875	I9109	Comstock Dr	84	84	0	100%
<b>Totals</b>			<b>82,273</b>	<b>82,273</b>	<b>0</b>	<b>100.0%</b>

## Setor

**Auratus  
Company**

<div> <div> Main</div> <div>estimate</div> <div>198,194</div> </div>	<div> <div>2 inch</div> <div>3 inch</div> <div>4 inch</div> <div>6 inch</div> <div>8 inch</div> <div>12 inch</div> </div>	<div> <div>128</div> <div></div> <div></div> <div></div> <div></div> <div></div> </div>
--	---	---

**Totals**[illegible]

**This foregoing document was electronically filed with the Public Utilities**

**Commission of Ohio Docketing Information System on**

**2/15/2016 2:18:29 PM**

**in**

**Case No(s). 14-2051-GA-RDR**

Summary: Report Duke Energy Ohio, Inc. Progress Report for the Fourth Quarter of 2015 electronically filed by Mrs. Kristen Ryan on behalf of Duke Energy Ohio and Kingery, Jeanne W. Mrs.