

Memo

To: Docketing Division

From: Jill Henry, Rail Specialist, Rail Division

Cc: PUCO Legal Department

Date: 12/12/16

Re: PUCO Case No. 15-1984-RR-FED - In the Matter of the Authorization of CSX Transportation and Norfolk Southern Railway to Install Active Grade Crossing Warning Devices in Allen, Wood, and Sandusky Counties.

On November 24, 2015, the Ohio Rail Development Commission (ORDC) authorized construction for CSX Transportation (CSX) and Norfolk Southern Railway (NS) to install warning devices at the following locations:

Street	DOT#	County	Railroad	Project
Hannah Road/TR 212	155-800R	Wood County	CSX	Lights and Gates
Miller Road/TR 180	155-702A	Allen County	NS	Lights and Gates
Flora Road/TR 220	473-700M	Sandusky County	CSX	Lights and Gates

On January 6, 2016, the Commission issued a Finding and Order approving the projects and ordering completion by October 6, 2016. On September 29, 2016, the Commission approved a 90 day extension for the Hannah Road project.

The crossing projects have been completed and are in-service as follows:

Street	DOT#	County	Railroad	Date of Completion
Hannah Road/TR 212	155-800R	Wood County	CSX	12/1/16
Miller Road/TR 180	155-702A	Allen County	NS	10/5/16
Flora Road/TR 220	473-700M	Sandusky County	CSX	5/24/16

Accordingly, the above case may be closed.

This foregoing document was electronically filed with the Public Utilities

Commission of Ohio Docketing Information System on

12/13/2016 4:27:19 PM

in

Case No(s). 15-1984-RR-FED

Summary: Memorandum In the matter of the Completion of the projects ordered for Allen, Wood and Sandusky Counties. electronically filed by Mrs. Jill A Henry on behalf of PUCO/Rail Division