



Amanda J. DeCesare
Project Manager – Public Projects
CSX Transportation, Inc.
500 Meijer Drive Suite 305
Florence, KY 41042
(859) 372-6124
Amanda_DeCesare@csx.com

August 1, 2017

Mr. Eric Neff, ORDC
Ms. Jill Henry, PUCO
Ms. Cathy Stout, ORDC

RE: Case # 16-1842-RR-FED REQUEST FOR 30 DAY EXTENSION

Crossing Location: Ashley, Delaware County, OH
Crossing Name: TR 251 / Shoemaker Road
DOT # 518 300Y
PID 103319
MP: QE-106.19
CSXT OP #: OH1123

REQUEST FOR 30 DAY EXTENSION - Installation of FLS&G, with 2-way sidelights in the SW quadrant -
ORDERED completion date of August 4, 2017

Construction on the subject project has been completed, but power has yet to be connected. CSX is trying to get an installation date from the power company (Ohio Edison) engineer, but have not been successful as yet. With the delay in scheduling the power installation, the construction team handling this project has been assigned to assist in a PTC cutover which may run several weeks. Therefore, CSX formally requests approval of a 30 day extension making the new deadline date of September 3, 2017.

Amanda J. DeCesare
Project Manager Public Projects
500 Meijer Drive Suite 305
Florence, KY 41042
(859) 372-6124

This foregoing document was electronically filed with the Public Utilities

Commission of Ohio Docketing Information System on

8/1/2017 11:32:19 AM

in

Case No(s). 16-1842-RR-FED

Summary: Request Extension for Ashley, Delaware Co., OH - Active Warning Devices for TR 251 - Shoemaker Rd, PID 103319, DOT 518300Y, MP QE-106.19 electronically filed by Mrs. Nicole S Henning on behalf of CSX Transportation