

WHEELING & LAKE ERIE RAILWAY COMPANY

Tim Andrews
Signal & Communication Supervisor
Tel. 330-767-7255

100 East First Street
Brewster, OH 44613
tandrews@wlerwy.com Fax: 330-767-3213

Public Utilities Commission of Ohio
Docketing Division
180 East Broad Street
Columbus, Ohio 43215-3793

October 12, 2017

Request to Modify Order, case No. 16-2258-RR-FED (Summit Street)

Dear Commission,

This letter is a request to extend the deadline for the above referenced project for an additional 30 days. We have completed the installation of foundations and most conduit. Due to some sewer work the City of Akron is performing, Ohio Edison has been unable to access the location to set the remaining poles for power. We still also need to complete the installation of the bonded insulated joints to make the crossing circuits function. We are working to get our track crews on site to install the joints.

Respectfully,



Tim Andrews

This foregoing document was electronically filed with the Public Utilities

Commission of Ohio Docketing Information System on

10/13/2017 3:51:00 PM

in

Case No(s). 16-2258-RR-FED

Summary: Request In the Matter of an Extension for the Installation of New Active Warning Devices at the Wheeling & Lake Erie Railroad Grade Crossing, DOT# 002-141R, on Summit Street in Summit County, Ohio electronically filed by Mrs. Jill A Henry on behalf of PUCO/Rail Division