



FILE



Rj Corman Railroad Company



A Limited Liability Holding Company
101 RJ Corman Drive • PO Box 788 • Nicholasville, KY 40340-0788
(859) 881-7521 • Fax: (859) 885-7804 • www.rjcorman.com

RECEIVED-DOCKETING DIV
2017 DEC -8 PM 1:31
PUCO

December 5, 2017

Jill Henry
PUCO

Catherine Stout
Don Damron
ORDC

Re: Allen County, Lima, OH – South Copus Road – DOT# 261647S - Case # 17-682-RR-FED – PID 103521

REQUEST FOR EXTENSION

Please extend the project deadline from January 12, 2018 to July 12, 2018.

This project had manufacturer specific materials per project design that are key components to the project. The SCX-1 (Alstom) and Gate Mechanisms (WCH) were both expected to be shipped to RJ Corman by the second week of November 2017, but have been delayed. Due to the delays in material, we don't expect to have the materials ready for construction to commence until after the January project deadline. The revised project material ship dates currently are:

Item	Description	New Arrival Date
800-087051-007	SCX-1	by December 22 nd , 2017
M-10-RJC-32-2-BL	3593 Gate Assy.	by December 29 th , 2017

Once key components are received, we can complete wiring/testing and schedule installation. Additionally, weather will need to be above freezing to perform required track welds and install underground signal cable and conduit.

Please advise if this extension will be granted.

Sincerely,

Jimmy Kelley
Funded Projects Coordinator
RJ Corman Railroad Group
101 RJ Corman Drive
Nicholasville, KY 40340
859-881-6637

This is to certify that the images appearing are an accurate and complete reproduction of a case file document delivered in the regular course of business.
Technician RC Date Processed 12/8/17