

BEFORE THE PUBLIC UTILITIES COMMISSION OF OHIO

In the Matter of the Authorization of
Norfolk Southern Railway to Install
New Active Warning Devices at Four
Grade Crossings in the City of Dayton,
Montgomery County.

:
:
:
:
:
:
:
:
:
:
:
:
:
:

Case No. 17-1508-RR-FED

REQUEST TO EXTEND
CONSTRUCTION DEADLINE

D. Casey Talbott (0046767)
(Counsel of Record)
EASTMAN & SMITH LTD.
One SeaGate, 24th Floor
P.O. Box 10032
Toledo, Ohio 43699-0032
Telephone: (419) 241-6000
Fax: (419) 247-1777
E-Mail: dctalbott@eastmansmith.com

Attorneys for Norfolk Southern
Railway Company

Norfolk Southern Railway Company (“NSRC”) respectfully requests an additional extension of time through January 11, 2019 within which to complete the involved construction project at the Miami Chapel Road (DOT #524629Y) crossing, and an extension through April 12, 2019 within which to complete construction at the Stewart Street (DOT #524628S) and Findlay Street (DOT #527819M) crossings.

A memorandum in support is attached.

Respectfully submitted,
EASTMAN & SMITH LTD.

/s/ D. Casey Talbott
D. Casey Talbott
One SeaGate, 24th Floor
P.O. Box 10032
Toledo, Ohio 43699-0032
Telephone: (419) 241-6000
Fax: (419) 247-1777
E-Mail: dctalbott@eastmansmith.com

Attorneys for Norfolk Southern
Railway Company

MEMORANDUM IN SUPPORT

Recall that this case involves four (4) separate construction projects. One project (Irwin Street, DOT #527818F) was placed into service as of November 5, 2018. Unfortunately, a number of concerns (primarily utility conflicts, etc.) have arisen at the three other crossings. NSRC is working diligently to address/resolve these concerns, and has been attempting to keep PUCO Staff apprised with respect to same.

For the foregoing reasons, NSRC respectfully requests an extension of time through January 11, 2019 within which to complete construction at the Miami Chapel crossing, and through April 12, 2019 within which to complete construction at the Stewart and Findlay crossings.

Respectfully submitted,
EASTMAN & SMITH LTD.

/s/ D. Casey Talbott
D. Casey Talbott
One SeaGate, 24th Floor
P.O. Box 10032
Toledo, Ohio 43699-0032
Telephone: (419) 241-6000
Fax: (419) 247-1777
E-Mail: dctalbott@eastmansmith.com

Attorneys for Norfolk Southern
Railway Company

PROOF OF SERVICE

A copy of the foregoing **Request to Extend Construction Deadline** was filed electronically with the Commission this 3rd day of December, 2018. Notice of this filing will be sent by operation of the Court's electronic filing system to all parties indicated on the electronic filing receipt. Parties may access this filing through the Court's system.

/s/ D. Casey Talbott
Attorney for Norfolk Southern
Railway Company

This foregoing document was electronically filed with the Public Utilities

Commission of Ohio Docketing Information System on

12/3/2018 4:30:53 PM

in

Case No(s). 17-1508-RR-FED

Summary: Request Request to Extend Construction Deadline electronically filed by Mr. D. Casey Talbott on behalf of Talbott, D. Casey Mr.