

BEFORE THE PUBLIC UTILITIES COMMISSION OF OHIO

In the Matter of the Authorization of
Norfolk Southern Railway to Install
New Active Warning Devices in
Holmes County.

: Case No. 17-2372-RR-FED

: **REQUEST TO EXTEND**

: **CONSTRUCTION DEADLINE**

:

: D. Casey Talbott (0046767)

: (Counsel of Record)

: EASTMAN & SMITH LTD.

: One SeaGate, 24th Floor

: P.O. Box 10032

: Toledo, Ohio 43699-0032

: Telephone: (419) 241-6000

: Fax: (419) 247-1777

: E-Mail: dctalbott@eastmansmith.com

:

: Attorneys for Norfolk Southern

: Railway Company

Norfolk Southern Railway Company (“NSRC”) respectfully requests an additional extension of time – through March 2, 2019 – within which to complete the involved construction project at the Market Street/State Route 226 grade crossing (DOT# 503082A) in Holmes County.

A memorandum in support is attached.

Respectfully submitted,
EASTMAN & SMITH LTD.

/s/ D. Casey Talbott
D. Casey Talbott
One SeaGate, 24th Floor
P.O. Box 10032
Toledo, Ohio 43699-0032
Telephone: (419) 241-6000
Fax: (419) 247-1777
E-Mail: dctalbott@eastmansmith.com

Attorneys for Norfolk Southern
Railway Company

MEMORANDUM IN SUPPORT

The interested parties have determined that existing power does not suffice to cut-in the new circuitry. In light of winter weather, etc., the involved power company anticipates that the earliest that it will be able to provide sufficient power is late January of 2019. Accordingly, NSRC respectfully requests an additional extension of time of thirty (30) days – through March 2, 2019 – within which to complete this project. In the event there are any further concerns, in this or any other regard, then NSRC would advise.

Respectfully submitted,
EASTMAN & SMITH LTD.

/s/ D. Casey Talbott
D. Casey Talbott
One SeaGate, 24th Floor
P.O. Box 10032
Toledo, Ohio 43699-0032
Telephone: (419) 241-6000
Fax: (419) 247-1777
E-Mail: dctalbott@eastmansmith.com

Attorneys for Norfolk Southern
Railway Company

PROOF OF SERVICE

A copy of the foregoing **Request to Extend Construction Deadline** was filed electronically with the Commission this 16th day of January, 2019. Notice of this filing will be sent by operation of the Court's electronic filing system to all parties indicated on the electronic filing receipt. Parties may access this filing through the Court's system.

/s/ D. Casey Talbott
Attorney for Norfolk Southern
Railway Company

This foregoing document was electronically filed with the Public Utilities

Commission of Ohio Docketing Information System on

1/16/2019 3:17:39 PM

in

Case No(s). 17-2372-RR-FED

Summary: Request Request to Extend Construction Deadline electronically filed by Mr. D. Casey Talbott on behalf of Norfolk Southern Railway Company