



Amanda J. DeCesare
Project Manager – Public Projects
CSX Transportation, Inc.
500 Meijer Drive Suite 305
Florence, KY 41042
(859) 372-6124
Amanda_DeCesare@csx.com

January 18, 2019

Mr. Don Damron, ORDC
Ms. Jill Henry, PUCO
Ms. Cathy Stout, ORDC

RE: Case # 17-2415-RR-FED REQUEST FOR 60 DAY EXTENSION

Crossing Location: Van Buren, Hancock County, OH
Crossing Name: SR 613-13.56 / Main St
DOT # 513 680R
PID 105729
MP: QT-36.97
CSXT OP #: OH1185

REQUEST FOR 60 DAY EXTENSION - Installation of grade crossing warning devices – ORDERED
completion date of February 18, 2019.

CSX Transportation, Inc. (CSXT) is working diligently during the 1st quarter of this year to catch up on all projects which were delayed during 2018 due to PTC. The goal is to be completely on track by the end of the 1st quarter, resulting in the decreased need to file for extensions.

Currently, the team scheduled to complete this project will begin working on project OH1202 (Dunkirk PID 106442) followed by Van Buren OH1185 (PID 105729). The anticipated start date for OH1185 Van Buren is March 9, 2019 and anticipated for completion by 4-18-2019.

CSXT formally requests approval of a 60 day extension making the new deadline date April 18, 2019.

Amanda J. DeCesare
Project Manager Public Projects
500 Meijer Drive Suite 305
Florence, KY 41042
(859) 372-6124

This foregoing document was electronically filed with the Public Utilities

Commission of Ohio Docketing Information System on

1/18/2019 2:32:56 PM

in

Case No(s). 17-2415-RR-FED

Summary: Request Van Buren, Hancock Co., OH, OH1185, PID 105729, SR 613-Main St, DOT 513680R, QT-36.97 electronically filed by Mrs. Nicole S Henning on behalf of CSX Transportation