



Amanda J. DeCesare
Project Manager – Public Projects
CSX Transportation, Inc.
500 Meijer Drive Suite 305
Florence, KY 41042
(859) 372-6124
Amanda_DeCesare@csx.com

January 18, 2019

Mr. James Tucker, ORDC
Ms. Jill Henry, PUCO
Ms. Cathy Stout, ORDC

RE: Case # 17-2491-RR-FED REQUEST FOR 90 DAY EXTENSION

Crossing Location: Marion, Marion County, OH
Crossing Name: SR 95 / Center St
DOT # 518 415T
PID 96927
MP: QI-101.94
CSXT OP #: A46193

REQUEST FOR 90 DAY EXTENSION - Installation of grade crossing warning devices – ORDERED
completion date of February 19, 2019

CSX Transportation, Inc. (CSXT) is working diligently during the 1st quarter of this year to catch up on all projects which were delayed during 2018 due to PTC. The goal is to have a firm completion date for all projects by the end of the 1st quarter and to have all projects with original due dates from 2018 completed by June 1, 2019. Amanda DeCesare (Project Manager Public Projects) held a meeting with the CSXT Signal Department on Thursday, January 10, 2019 in an effort to devise a strategy for all open projects to be completed and to alleviate the need for filing multiple extensions for projects after March 31, 2019.

Currently, the team scheduled to complete this project will begin working on project OH1202 (Dunkirk PID 106442) followed by Van Buren OH1185 (PID 105729). Once OH1202 and OH1185 are in-service the team will be progressing to complete projects (Edison OH1165 PID 104633) and (Edison OH166 PID 104629). The anticipated start date for the first portion of the Marion Corridor project is April 19, 2019 with completion on 5-19-2019. Anticipated project duration is 4 weeks.

CSX formally requests approval of a 90 day extension making the new deadline date May 19, 2019.

Amanda J. DeCesare
Project Manager Public Projects
500 Meijer Drive Suite 305
Florence, KY 41042
(859) 372-6124

This foregoing document was electronically filed with the Public Utilities

Commission of Ohio Docketing Information System on

1/18/2019 2:57:33 PM

in

Case No(s). 17-2491-RR-FED

Summary: Request Marion, Marion Co., OH, SR 95-Center St, A46193, PID 96927, DOT 518415T, QI-101.94 electronically filed by Mrs. Nicole S Henning on behalf of CSX Transportation