



March 5, 2019

Ohio Public Utilities Division
Transportation/Rail Division
180 E Broad St
Columbus, OH 43215-3793

Subject: Extension Request – CR 27 Morrow-Rossburg Rd, Warren, Warren County, Ohio
Installation Active Warning Devices – Case# 18-267-RR-STP

Reference: Agency ID: Morrow-Rossburg Rd/County Road 27
AAR/DOT#: 151316B Morrow-Rossburg Road

The Indiana & Ohio Railway Company (IORY) construction team has been working on this crossing since June 8th, 2018. The railroad at that time has been working on a transition period of switching General Engineering Consultants (GEC). The planned was to have the new GEC on board with a contract and notice to proceed to have the project completed by the PUC Order deadline. Due to contract review, the project was delayed getting the new GEC working on the planning and engineering.

The IORY formally requests approval of a 180 day extension making the new deadline date of September 10th, 2019.

Please feel free to contact me at (614) 479-1716 if you have any questions regarding this submission.

Sincerely,

Christopher R. Frank
AVP Engineering
Genesee Railroad Services Inc.

cc: Jill Henry (PUCO)
Catherine Stout (ORDC)
Dale Summers (GRSI)
Jacob Smith (GRSI)

This foregoing document was electronically filed with the Public Utilities

Commission of Ohio Docketing Information System on

3/7/2019 8:35:19 AM

in

Case No(s). 18-0267-RR-STP

Summary: Request Extension Request – CR 27 Morrow-Rossburg Rd, Warren, Warren County, Ohio Installation Active Warning Devices – Case# 18-267-RR-STP electronically filed by Mrs. Jill A Henry on behalf of Indiana & Ohio Railway