

# Memo

To: Docketing Division  
From: Jill Henry, Rail Specialist, Rail Division  
Cc: PUCO Legal Department  
Date: 3/11/2019

Re: PUCO Case No. 17-457-RR-FED- In the Matter of a Request for the Installation of Active Warning Devices at the Norfolk Southern Railway Crossing, Marrian Road/TR 183 DOT# 503-121N, in Ashtabula County, Ohio.

---

On January 3, 2017, the Ohio Rail Development Commission (ORDC) authorized construction for Norfolk Southern Railway (NS) to install warning devices at the following location:

Street	DOT#	County	Project
Marrian Road/TR 183	503-121N	Ashtabula County	Lights and Gates

On March 22, 2017, the Commission issued a Finding and Order approving the project and ordering completion by December 22, 2017.

On December 8, 2017, NS filed for a 60 extension. In the request, NS stated that they encountered an unanticipated utility concern that has delayed the cut-in and that the light and gates have been installed. NS has informed Staff that there was an issue getting the power service request finalized and installed. This issue has now been resolved. Staff recommended the extension.

The crossing project has been completed and is in-service:

Street	DOT#	County	Date of Completion
Marrian Road/TR 183	503-121N	Ashtabula County	1/9/2018

A copy of the NS in-service notice is attached. Accordingly, the above case may be closed.

Date: Jan 19, 2018  
File:  
New File #: CX1112349

Ms. Jill Henry  
Grade Crossing Specialist  
Public Utilities Comm. Of Ohio  
180 East Broad Street  
Columbus, OH 43215-3793

Ms. Henry:

Rail/Highway grade crossing warning devices were modified and placed  
in service at the following location on the date shown:

State Project #: PID# 103128  
Order #: 17-457-RR-FED  
Street: MARRIAN RD. (TR-183)  
City: DORSET  
County: ASHTABULA  
DOT: 503121N  
Mile Post: YG-17.27  
New (N) /Upgrade (U) : N  
Type of Equipment: FLASHERS W/GATES  
In-Service Date: Jan 09, 2018  
Project Requested By: State

Sincerely,

B.L. Sykes

cy: Kevin Centers - Asst. Manager State & Federal Aid Billing, Roanoke

Date: Jan 19, 2018  
File:  
New File #: CX1112349

Ms. Catherine Stout  
Supervisor  
Ohio Rail Development Comm.  
Ohio DOT  
50 W. Broad St., 15th Floor  
Columbus, OH 43216-0899

Ms. Stout:

Rail/Highway grade crossing warning devices were modified and placed in service at the following location on the date shown:

State Project #: PID# 103128  
Order #: 17-457-RR-FED  
Street: MARRIAN RD. (TR-183)  
City: DORSET  
County: ASHTABULA  
DOT: 503121N  
Mile Post: YG-17.27  
New (N) / Upgrade (U) : N  
Type of Equipment: FLASHERS W/GATES  
In-Service Date: Jan 09, 2018  
Project Requested By: State

Sincerely,

B.L. Sykes

cy: Kevin Centers - Asst. Manager State & Federal Aid Billing, Roanoke

**This foregoing document was electronically filed with the Public Utilities**

**Commission of Ohio Docketing Information System on**

**3/9/2019 12:54:45 PM**

**in**

**Case No(s). 17-0457-RR-FED**

Summary: Memo Closing Case In the Matter of a Request for the Installation of Active Warning Devices at the Norfolk Southern Railway Crossing, Marrian Road/TR 183 DOT# 503-121N, in Ashtabula County, Ohio. electronically filed by Mrs. Jill A Henry on behalf of PUCO/Rail Division