

# Memo

To: Docketing Division

From: Jill Henry, Rail Specialist, Rail Division

Cc: PUCO Legal Department

Date: 4/24/2019

Re: PUCO Case No. 17-682-RR-FED- In the Matter of a Request for the Installation of Active Warning Devices at the RJ Corman Railroad Crossing, S. Copus Road/TR 146 DOT#261-647S in Allen County, Ohio.

---

On September 14, 2016, the Ohio Rail Development Commission (ORDC) authorized construction for RJ Corman Railroad (RJC) to install active warning devices and a new crossing surface at the following location:

Street	DOT#	County	Project
S. Copus Road/TR 146	261-647S	Allen County	Lights and Gates

On April 12, 2017, the Commission issued a Finding and Order approving the project and ordering completion by January 12, 2018. On December 8, 2017, RJC filed a six month extension request. The Commission granted the extension request on March 8, 2018 until July 12, 2018.

The crossing project has been completed and is in-service as follows:

Street	DOT#	County	Date of Completion
S. Copus Road/TR 146	261-647S	Allen County	5/02/2018

A copy of the in-service notice is attached. Accordingly, the above case may be closed.

**From:** [Damron, Donald](#)  
**To:** [Kelley, James](#); [Henry, Jill](#)  
**Cc:** [Stout, Catherine](#)  
**Subject:** RE: S Copus Road (DOT 261647S) - PID # 103521  
**Date:** Wednesday, May 02, 2018 12:37:36 PM

---

Jimmy,

ORDC has completed the Final Inspection of the S Copus Road project and ORDC now considers the project completed. ORDC will not require any further inspection of the newly installed automatic warning devices at the crossing. However, as usual, the PUCO will need to be notified of the In-Service Date.

Thank you for all your good work on this important safety project in Ohio.

Don

Donald J Damron AICP  
Grade Crossing Specialist, Project Manager  
Ohio Rail Development Commission  
Mail Stop #3140, 1980 W. Broad St., Columbus, Ohio 43223  
Mobile: 614-917-8466; Office: 614-466-2509  
[Don.damron@dot.ohio.gov](mailto:Don.damron@dot.ohio.gov)

---

**From:** Kelley, James [mailto:James.Kelley@RJCorman.com]  
**Sent:** Wednesday, May 02, 2018 10:06 AM  
**To:** Damron, Donald <Don.Damron@dot.ohio.gov>; Henry, Jill <jill.henry@puco.ohio.gov>  
**Subject:** FW: S Copus Road (DOT 261647S) - PID # 103521

The signal construction at South Copus Road (DOT 261647S) is complete. Is there an inspection that needs to be scheduled?

Let me know if there are any questions, thanks.

**Jimmy Kelley**  
*Funded Projects Coordinator*  
**RJ Corman Railroad Group, LLC**  
PO Box 788, 101 RJ Corman Dr  
Nicholasville, KY 40356  
859-881-6637 - Office  
[james.kelley@rjcorman.com](mailto:james.kelley@rjcorman.com)  
[www.rjcorman.com](http://www.rjcorman.com)

---

**From:** Kelley, James  
**Sent:** Friday, April 06, 2018 11:58 AM

**To:** [Don.Damron@dot.ohio.gov](mailto:Don.Damron@dot.ohio.gov); 'jill.henry@puco.ohio.gov' <[jill.henry@puco.ohio.gov](mailto:jill.henry@puco.ohio.gov)>

**Subject:** S Copus Road (DOT 261647S) - PID # 103521

Don and Jill,

The signal construction on S. Copus Road will commence on 4/17/2018. Please let me know if there are any questions or concerns with this.

Thanks!

**Jimmy Kelley**

*Funded Projects Coordinator*

**RJ Corman Railroad Group, LLC**

PO Box 788, 101 RJ Corman Dr

Nicholasville, KY 40356

859-881-6637 - Office

[james.kelley@rjcorman.com](mailto:james.kelley@rjcorman.com)

[www.rjcorman.com](http://www.rjcorman.com)

**This foregoing document was electronically filed with the Public Utilities**

**Commission of Ohio Docketing Information System on**

**4/24/2019 6:03:56 PM**

**in**

**Case No(s). 17-0682-RR-FED**

Summary: Memo Closing Case In the Matter of a Request for the Installation of Active Warning Devices at the RJ Corman Railroad Crossing, S. Copus Road/TR 146 DOT#261-647S in Allen County, Ohio. electronically filed by Mrs. Jill A Henry on behalf of PUCO/Rail Division