



Amanda J. DeCesare
Project Manager – Public Projects
CSX Transportation, Inc.
3131A Spring Grove Avenue
Cincinnati, OH 45225
(513) 853-1221
Amanda_DeCesare@csx.com

May 14, 2019

Mr. James Tucker, ORDC
Ms. Jill Henry, PUCO
Ms. Cathy Stout, ORDC

RE: Case # 17-2491-RR-FED REQUEST FOR 30 DAY EXTENSION

Crossing Location: Marion, Marion County, OH
Crossing Name: SR 309 / Kenton Avenue
DOT # 261 540P
PID 96926
MP: QI-101.62
CSXT OP #: A46195

REQUEST FOR 30 DAY EXTENSION - Installation of grade crossing warning devices – ORDERED
completion date of May 19, 2019

The team scheduled to complete this project has been on site for two weeks working on the project, which is in conjunction with the Center Street project (PID 96927). Due to the complexity of the project and the work consisting of two crossings the work is not anticipated for completion until mid June 2019.

CSX formally requests approval of a 30 day extension making the new deadline date June 19, 2019.

Amanda J. DeCesare
Project Manager Public Projects
3131A Spring Grove Avenue
Cincinnati, OH 45225
(513) 853-1221

This foregoing document was electronically filed with the Public Utilities

Commission of Ohio Docketing Information System on

5/14/2019 10:23:40 AM

in

Case No(s). 17-2491-RR-FED

Summary: Request 30 Day Extension-Marion, Marion Co., OH, PID 96926, DOT 261540P, A46195 electronically filed by Mrs. Nicole S Henning on behalf of CSX Transportation