

[illegible]

BEFORE THE PUBLIC UTILITIES COMMISSION OF OHIO

[illegible]

In the Matter of the Authorization of Norfolk Southern Railway to Upgrade Active Warning Devices in the City of Alliance, in Stark County.

: Case No. 18-1616-RR-FED

: **REQUEST TO EXTEND**

: **CONSTRUCTION DEADLINE**

:

: D. Casey Talbott (0046767)

: (Counsel of Record)

: EASTMAN & SMITH LTD.

: One SeaGate, 24<sup>th</sup> Floor

: P.O. Box 10032

: Toledo, Ohio 43699-0032

: Telephone: (419) 241-6000

: Fax: (419) 247-1777

: Email: dctalbott@eastmansmith.com

:

: Attorneys for Norfolk Southern

: Railway Company

[illegible]

Norfolk Southern Railway Company (“NSRC”) respectfully requests an extension of time of thirty (30) days – through December 28, 2019 – within which to complete the involved construction project at the Union Avenue grade crossing (DOT #503013S) in Alliance, Stark County.

A memorandum in support is attached.

Respectfully submitted,  
EASTMAN & SMITH LTD.

/s/ D. Casey Talbott  
D. Casey Talbott  
One SeaGate, 24<sup>th</sup> Floor  
P.O. Box 10032  
Toledo, Ohio 43699-0032  
Telephone: (419) 241-6000  
Fax: (419) 247-1777  
Email: dctalbott@eastmansmith.com  
  
Attorneys for Norfolk Southern  
Railway Company

**MEMORANDUM IN SUPPORT**

Involved utility concerns were documented to be cleared as of September 13, 2019, following which physical construction commenced, on or about November 11, 2019. NSRC anticipates that it will need approximately twenty (20) gang days within which to complete construction/effectuate cut-in. Accordingly, NSRC respectfully requests an extension of time of thirty (30) days – through December 28, 2019 – within which to complete this project.

Respectfully submitted,  
EASTMAN & SMITH LTD.

/s/ D. Casey Talbott  
D. Casey Talbott  
One SeaGate, 24<sup>th</sup> Floor  
P.O. Box 10032  
Toledo, Ohio 43699-0032  
Telephone: (419) 241-6000  
Fax: (419) 247-1777  
Email: dctalbott@eastmansmith.com  
  
Attorneys for Norfolk Southern  
Railway Company

**PROOF OF SERVICE**

A copy of the foregoing **Request to Extend Construction Deadline** was filed electronically with the Commission this 20<sup>th</sup> day of November, 2019. Notice of this filing will be sent by operation of the Court's electronic filing system to all parties indicated on the electronic filing receipt. Parties may access this filing through the Court's system.

/s/ D. Casey Talbott \_\_\_\_\_  
Attorney for Norfolk Southern  
Railway Company

**This foregoing document was electronically filed with the Public Utilities**

**Commission of Ohio Docketing Information System on**

**11/20/2019 4:59:22 PM**

**in**

**Case No(s). 18-1616-RR-FED**

Summary: Request Request to Extend Construction Deadline electronically filed by Mr. D. Casey Talbott on behalf of Talbott, D. Casey Mr.