

Memo

To: Docketing Division

From: Jill Henry, Rail Specialist, Rail Division

Cc: PUCO Legal Department

Date: 5/22/2020

Re: PUCO Case No. 17-2491-RR-FED- In the Matter of a Request for Upgrades to the Active Warning Devices at Center Street/SR 95 (DOT#518-415T) and Kenton Avenue/SR 309 (DOT#261-540P) in Marion County, Ohio.

On October 30, 2017, the Ohio Rail Development Commission (ORDC) authorized construction for CSX Transportation to upgrade active warning devices at the following location:

Street	DOT#	County	Project
Center Street/SR 95	518-415T	Marion	Cantilevers & Gates
Kenton Avenue/SR 309	261-540P	Marion	Cantilevers & Gates

On January 3, 2018, the Commission issued a Finding and Order approving the project and ordering completion by October 3, 2018. CSX experienced construction delays due to PTC crew limitations and weather delays. The Commission granted extensions until July 19, 2019.

The crossing project has been completed and is in-service as follows:

Street	DOT#	County	Date of Completion
Center Street/SR 95	518-415T	Marion	7/2/2019
Kenton Avenue/SR 309	261-540P	Marion	7/9/2019

Accordingly, the above case may be closed.

From: [Delos-Reyes, Ariel](#)
To: [Gronbach, Gregory](#); [Stout, Catherine](#); [Hamilton, Heather](#); [Henry, Jill](#)
Cc: [Biesterveld, Benjamin](#); Nicole_Henning@csx.com; [Elliott, Scott \(External\)](#); [DeCesare, Amanda](#); [Jalice, Oscar](#); [Sellers, Chris](#); [Smith, Timothy](#); [Ball, Junior Jr.](#)
Subject: IN SERVICE NOTIFICATION - Marion, OH - SR 95 / Center Street, 518415T
Date: Wednesday, July 17, 2019 7:28:36 AM

Subject: Marion, Marion County, OH, Grade Crossing Warning Device upgrade for SR 95 / Center Street, 518415T, Great Lakes Zone, Mt Victory Sub, QI-101.94, Allocation A46193, OP OH1215, Capital A46194, EXTENSION GRANTED UNTIL 7-19-2019

ORDC:

Please be advised that the subject project was put in service on 07/02/2019.

Thanks,

Ariel Delos-Reyes | Project Manager – Railroad Division

Alfred Benesch & Company

C (831) 905-0721

From: [Delos-Reyes, Ariel](#)
To: [Gronbach, Gregory](#); [Stout, Catherine](#); [Hamilton, Heather](#); [Henry, Jill](#)
Cc: [Biesterveld, Benjamin](#); ["Nicole_Henning@csx.com"](#); [Elliott, Scott \(External\)](#); [DeCesare, Amanda](#); [Jalice, Oscar](#); [Sellers, Chris](#); [Smith, Timothy](#); [Ball, Junior Jr.](#)
Subject: IN SERVICE NOTIFICATION - Marion, OH - SR309 / Kenton Ave - 261540P - A46195 - OH1216
Date: Tuesday, July 23, 2019 7:52:15 AM

Subject: Marion, Marion County, OH, Grade Crossing Warning Device Improvements for SR309 / Kenton Ave, 261540P, Great Lakes Zone, Mt Victory Sub, QI-101.62, Allocation **A46195**, OP OH1216, Capital A46196, PE OP OH1191; EXTENSION GRANTED UNTIL 7-19-2019

ORDC:

Please be advised that the subject project was put in service on 07/09/2019.

Thanks,

Ariel Delos-Reyes | Project Manager – Railroad Division

Alfred Benesch & Company

C (831) 905-0721

This foregoing document was electronically filed with the Public Utilities

Commission of Ohio Docketing Information System on

5/22/2020 6:03:36 PM

in

Case No(s). 17-2491-RR-FED

Summary: Memo Closing Case In the Matter of a Request for Upgrades to the Active Warning Devices at Center Street/SR 95 (DOT#518-415T) and Kenton Avenue/SR 309 (DOT#261-540P) in Marion County, Ohio. electronically filed by Mrs. Jill A Henry on behalf of PUCO/Rail Division