

# Memo

**To:** Docketing Division

**From:** Thomas Persinger, Rail Project Specialist, Rail Division

**Cc:** PUCO Legal Department

**Date:** 9-7-2022

**Re:** PUCO Case No. 19-646-RR-FED- In the Matter of a Request for the Installation of Active Warning Devices at the CSX Transportation, Inc. Crossings, E. Sharon Road (DOT#152-376N) and Oak Road (DOT#152-374A), and the Closure of Albion Avenue (DOT#152-375G) and the Pedestrian Crossing (DOT#153-617D) in the Village of Glendale, Hamilton County, Ohio.

---

On February 25, 2019, the Ohio Rail Development Commission (ORDC) authorized construction for CSX Transportation, Inc. to install active warning devices or close the following locations:

Street	DOT#	County	Project
E. Sharon Road	152-376N	Hamilton	Circuitry Upgrade
Oak Road	152-374A	Hamilton	Circuitry Upgrade
Albion Avenue	152-375G	Hamilton	Closure
Pedestrian Crossing	153-617D	Hamilton	Closure

On April 17, 2019, the Commission issued a Finding and Order approving the project and ordering completion by January 17, 2020.

The crossing project has been completed and is in-service as follows:

Street	DOT#	County	Date of Completion
E. Sharon Road	152-376N	Hamilton	1-6-2020
Oak Road	152-374A	Hamilton	1-6-2020
Albion Avenue	152-375G	Hamilton	10-2-2020
Pedestrian Crossing	153-617D	Hamilton	10-2-2020

Accordingly, the above case may be closed.

**From:** [Delos-Reyes, Ariel](#)  
**To:** [Lynch, Michael](#); [Stout, Catherine](#); [Hamilton, Heather](#); [Henry, Jill](#)  
**Cc:** [Biesterveld, Benjamin](#); "[Nicole\\_Henning@csx.com](#)"; [Elliott, Scott \(External\)](#); [Amanda\\_DeCesare@csx.com](#); [Jalice, Oscar](#); [Smith, Timothy](#); [Sellers, Chris](#); [Ball, Junior Jr.](#)  
**Subject:** IN SERVICE NOTIFICATION - Glendale, Hamilton Co., OH - Oak St and Sharon Rd - OH1245 - PID 102697  
**Date:** Wednesday, January 22, 2020 10:06:19 AM  
**Attachments:** [PCC Sharon and Oak Rd.xlsx](#)

---

Subject: Glendale, Hamilton Co., OH, Warning Device Modification for Oak St. (152374A, BE-14.51) and Sharon Rd. (152376N, BE-15.06), Closure of Albion Ave (152375G, BE-14.76) and Ped Path (153617D, BE-14.95), Louisville Zone, Cincinnati Terminal Subdivision, CSXT OP# OH1245, PID 102697; ORDERED DEADLINE 1/17/2020

ORDC:

Please be advised that the subject project was put in service on 01/06/2020.

Also, the project will not be closed until the Asphalt work is done this coming Spring.

Thanks,  
**Ariel Delos-Reyes** | Project Manager – Railroad Division  
**Alfred Benesch & Company**  
C (804) 305-2845

**CAUTION:** This is an external email. This message might not be safe. Do not click links or open attachments if the email looks suspicious. Forward to [csc@ohio.gov](mailto:csc@ohio.gov).

# **Closure of Albion Avenue DOT# 152-375G**

## **Hamilton County**

### **East View**



### **South View**





**Closure of Pedestrian Crossing DOT# 153-617D  
Hamilton County  
View from West**



**View from South**



**This foregoing document was electronically filed with the Public Utilities  
Commission of Ohio Docketing Information System on**

**9/7/2022 11:45:27 AM**

**in**

**Case No(s). 19-0646-RR-FED**

Summary: Memo Closing Case In the Matter of a Request for the Installation of Active Warning Devices at the CSX Transportation, Inc. Crossings, E. Sharon Road (DOT#152-376N) and Oak Road (DOT#152-374A), and the Closure of Albion Avenue (DOT#152-375G) and the Pedestrian Crossing (DOT#153-617D) in the Village of Glendale, Hamilton County, Ohio. electronically filed by Mr. Thomas Persinger on behalf of PUCO/Rail Division