

BEFORE

THE PUBLIC UTILITIES COMMISSION OF OHIO

In the Matter of the Authorization of CSX)
Transportation to Initiate a Corridor Project in) Case No. 06-457-RR-FED
the City of Oxford, Butler County.)

ENTRY

The attorney examiner finds:

- (1) By entry of April 10, 2006, the Commission ordered CSX Transportation (CSX) to initiate a corridor project in the city of Oxford, Butler County involving the installation of lights and gates at the grade crossings located at East Chestnut Street (154-079C), State Route 732/Main Street (154-080W), West Central Avenue (154-081D), and the upgrade of circuitry at the West Spring Street grade crossing (154-083S). CSX was directed to complete the project by April 10, 2007.
- (2) On March 19, 2007, CSX filed a request for a 30-day extension of time until May 10, 2007, to complete the project. CSX indicated that the improvements at the crossings have been delayed due to design complexities of the signal equipment, delays in approval of construction, and coordination issues with the local electric utility. CSX anticipates that it should have the project in service by April 10, 2007.
- (3) On March 19, 2007, Commission staff filed a memorandum recommending that the extension request be approved.
- (4) The attorney examiner finds good cause to grant the 30-day extension request. Accordingly, the deadline for completion of this project should be extended to May 10, 2007. Staff should monitor the work at this crossing to insure that the project is completed with as little delay as possible.


It is, therefore,

ORDERED, That CSX be granted an extension of time until April 10, 2007, to complete the project. It is, further,

ORDERED, That a copy of this entry be served upon all parties of record.

This is to certify that the images appearing are an accurate and complete reproduction of a case file document delivered in the regular course of business.
Technician Amr Date Processed 3/23/07


THE PUBLIC UTILITIES COMMISSION OF OHIO


By: Scott Farkas
Attorney Examiner

/ct

Entered in the Journal

MAR 23 2007



Renee J. Jenkins
Secretary