



FILE

RECEIVED-DOCKETING DIV

2007 JUL -6 PM 4:13

PUCO

139 East Fourth Street, R. 25 At II
P.O. Box 960
Cincinnati, Ohio 45201-0960
Tel: 513-287-3601
Fax: 513-287-3810
John.Finnigan@duke-energy.com

John J. Finnigan, Jr.
Associate General Counsel

VIA OVERNIGHT MAIL

July 5, 2007

Public Utilities Commission of Ohio
Docketing Division
13th Floor
180 East Broad Street
Columbus, OH 43215-3716

RE: In the Matter of The Application of The Cincinnati Gas & Electric Company for an Increase in Gas Rates in its Service Area, et al.
Case Nos.01-1228-GA-AIR/01-1539-GA-AAM/05-451-GA-UNC

Dear Sir or Madam:

Enclosed please find an original and 22 copies of the 2007 Second Quarter Progress Report in the above-referenced case.

Please return two file-stamped copies to me in the overnight mail envelope provided.

Should you have any questions, please feel free to contact me at (513) 287-3601.

Sincerely,

John J. Finnigan, Jr.
Associate General Counsel

JJF/sew

Enclosures

cc: All parties of record (w/encl.)

This is to certify that the images appearing are an accurate and complete reproduction of a case file document delivered in the regular course of business.
Technician Date Processed 7/6/07

BEFORE

THE PUBLIC UTILITIES COMMISSION OF OHIO

IN THE MATTER OF THE APPLICATION)
OF THE CINCINNATI GAS & ELECTRIC) CASE NO. 01-1228-GA-AIR
COMPANY FOR AN INCREASE IN GAS)
RATES IN ITS SERVICE AREA)

IN THE MATTER OF THE APPLICATION)
OF THE CINCINNATI GAS & ELECTRIC) CASE NO. 01-1539-GA-AAM
COMPANY FOR APPROVAL TO CHANGE)
ACCOUNTING METHODS)


IN THE MATTER OF THE APPLICATION)
OF THE CINCINNATI GAS & ELECTRIC) CASE NO. 05-451-GA-UNC
COMPANY FOR A WAIVER OF RULE)
4901:1-16-06, OHIO ADMINISTRATIVE)
CODE)

**SECOND QUARTER PROGRESS REPORT
FILED PURSUANT TO FOURTH OPINION & ORDER DATED APRIL 20, 2005**

Pursuant to the Fourth Opinion & Order of the Public Utilities Commission dated April 20, 2005, Duke Energy Ohio, Inc. hereby submits the attached 2007 AMRP Construction Jobs – Second Quarter Report.


Respectfully submitted,

DUKE ENERGY OHIO, INC.


John J. Finnigan, Jr. (0018689)
Associate General Counsel
Duke Energy Shared Services, Inc.
2500 AT II
139 East Fourth Street
Cincinnati, Ohio 45201
(513) 287-3601
e-mail: john.finnigan@duke-energy.com

CERTIFICATE OF SERVICE

I, the undersigned, hereby certify that a copy of the foregoing was served on the following parties of record by first class, U.S. mail, postage prepaid this 5th day of July, 2007.


John J. Finnigan, Jr.

Larry S. Sauer, Esq.
Ohio Consumers' Counsel
10 West Broad Street, 18th Floor
Columbus, OH 43215-3485

Gretchen Hummel, Esq.
IEU-Ohio
McNees, Wallace & Nurick
21 East State St., 7th Floor
Columbus, OH 43215

David C. Rinebolt, Esq.
Ohio Partners for Affordable Energy
337 S. Main Street
4th Floor – Suite 5
Findlay, OH 45840

M. Howard Petricoff, Esq.
The New Power Company
Vorys, Sater, Seymour & Pease
52 East Gay Street
P. O. Box 1008
Columbus, OH 43216-1008

Noel M. Morgan
Communities United for Action
215 East Ninth Street
Suite 200
Cincinnati, OH 45202

William Wright
Assistant Attorney General
Public Utilities Commission of Ohio
180 East Broad Street, 9th Floor
Columbus, Ohio 43215

Lisa McAlister, Esq.
The Ohio Home Builders Association
McNees, Wallace & Nurick LLC
Fifth Third Center
21 East State Street, 17th Floor
Columbus, OH 43215-4228

Duke Energy Ohio
2007 AMRP Construction Jobs
2nd Quarter Progress Report

JOBS WITH MAIN TO BE COMPLETED

<u>Job Number</u>	<u>Work Order Number</u>	<u>Job Name</u>	<u>Projected Length</u>	<u>Length To Date</u>	<u>Remaining Main</u>	<u>Percentage Complete</u>
04-1014-2	B6558	NOLAN AVE	1,024	0	1,024	0.0%
04-1009-2	B6957	CLIFTON AVE	26,918	19,629	7,289	72.9%
04-1074-6	B8854	WAYNE AVE	8,606	0	8,606	0.0%
05-8416-9	C3661	MOD 416	29,223	14,805	14,418	50.7%
06-8442-3	C3791	MOD 442	10,699	3,677	7,022	34.4%
06-8444-9	C5089	MOD 444	17,378	10,813	6,565	62.2%
05-8448-2	C5090	MOD 448	12,846	0	12,846	0.0%
07-8468-6	C6807	MOD 468	6,786	6,755	31	99.5%
07-8558-4	C6811	MOD 558	5,155	2,618	2,537	50.8%
07-8431-4	C7654	MOD 431	22,347	16,336	6,011	73.1%
07-8472-8	C7660	MOD 472	23,836	0	23,836	0.0%
07-8564-2	C7678	MOD 564	2,400	2,296	104	95.7%
05-8413-6	C8048	MOD 413	9,173	598	8,575	6.5%
06-8401-9	C8050	MOD 401	24,050	7,655	16,395	31.8%
07-8407-4	C8051	MOD 407	7,985	7,955	30	99.6%
07-8368-8	C8119	MOD 368	20,365	0	20,365	0.0%
07-8565-9	C8277	MOD 565	3,257	758	2,499	23.3%
07-8566-7	C8279	MOD 566	5,837	3,331	2,506	57.1%
06-8390-4	C8614	MOD 390	23,542	8,198	15,344	34.8%
07-8570-9	C8895	MOD 570	8,708	1,745	6,963	20.0%
07-8571-7	C8896	MOD 571	6,433	0	6,433	0.0%
07-8572-5	C8918	MOD 572	2,662	2,528	134	95.0%
05-7119-0	C9461	HAMILTON AV	3,392	1,571	1,821	46.3%
06-7228-7	C9554	EASTERN/KEMPER	1,590	0	1,590	0.0%
07-7246-7	C9938	RUTLEDGE AVE	1,325	0	1,325	0.0%
Totals			284,513	111,268	173,245	39.1%

Duke Energy Ohio
2007 AMRP Construction Jobs
2nd Quarter Progress Report

JOBS WITH MAIN COMPLETED

<u>Job Number</u>	<u>Work Order Number</u>	<u>Job Name</u>	<u>Actual Length</u>	<u>Length To Date</u>	<u>Remaining Main</u>	<u>Percentage Complete</u>
05-8364-1	B8004	MOD 364	15,411	15,411	0	100.0%
05-8428-4	C3660	MOD 428	7,640	7,640	0	100.0%
05-8397-1	C5087	MOD 397	14,913	14,913	0	100.0%
05-8435-9	C7657	MOD 435	17,055	17,055	0	100.0%
06-8406-8	C8047	MOD 406	6,607	6,607	0	100.0%
06-7013-3	C8322	HAM-22-6.19	2,451	2,451	0	100.0%
06-7210-5	C8859	WILLIAMS	2,881	2,881	0	100.0%
06-7407-7	C9101	CINNAMON ST	1,050	1,050	0	100.0%
06-7439-0	C9102	HOLLY LANE	362	362	0	100.0%
05-7118-2	C9153	RAPID RUN	5,047	5,047	0	100.0%
07-9399-2	C9370	MOD 399	8,559	8,559	0	100.0%
06-7356-6	C9427	GRACELAND AVE	3,177	3,177	0	100.0%
07-7101-4	C9458	BRICK STREET REHAB	782	782	0	100.0%
Totals			85,935	85,935	0	100.0%

Duke Energy Ohio
2007 AMRP Construction Jobs
Second Quarter Update

JOB\$ ADDED SINCE FIRST QUARTER FILING

Job Number	Work Order Number	Job Name	Contractor	Main Estimate	Plastic Main				Steel Main								
					2 Inch	4 Inch	6 Inch	8 Inch	12 Inch	2 Inch	4 Inch	6 Inch	8 Inch	12 Inch	16 Inch	24 Inch	
04-1014-2	B6558	NOLAN AVE	AMS	216,539		53			971								
05-8448-2	C5090	MOD 448	AMS	980,936	3,940	8,834	72										
07-8369-8	C8119	MOD 368	MILLER	2,138,850	3,630	7,330	3,787	4,238	1,012					368			
07-8571-7	C8896	MOD 571	MILLER	810,574		2,241	3,086	1,089	5					12			
06-7228-7	C9554	EASTERN/KEMPER	AMS	198,437	35			1,500									55
07-7246-7	C9938	RUTLEDGE AVE	BREWER	223,957			1,285		40								
Totals				4,569,293	7,605	18,458	8,230	6,827	2,028	0	0	0	0	380	0		55