



RECEIVED-DOCKETING DIV

2007 OCT -5 AM 9: 13

PUCO

139 East Fourth Street, R. 25 At II  
P.O. Box 960  
Cincinnati, Ohio 45201-0960  
Tel: 513-419-1843  
Fax: 513-419-1846  
[John.Finnigan@duke-energy.com](mailto:John.Finnigan@duke-energy.com)

John J. Finnigan, Jr.  
Associate General Counsel

VIA OVERNIGHT MAIL

October 4, 2007

Public Utilities Commission of Ohio  
Docketing Division  
13<sup>th</sup> Floor  
180 East Broad Street  
Columbus, OH 43215-3716

Re: In the Matter of The Application of The Cincinnati Gas & Electric Company for  
an Increase in Gas Rates in its Service Area, et al.  
Case Nos. 01-1228-GA-AIR/01-1539-GA-AAM/05-451-GA-UNC

Dear Sir or Madam:

Enclosed please find an original and 22 copies of the 2007 Third Quarter Progress Report  
in the above-referenced cases.

Please return two file-stamped copies to me in the overnight mail envelope provided.

Sincerely,

John J. Finnigan, Jr.  
Associate General Counsel

Enclosures

cc: All parties of record (w/encl.)

This is to certify that the images appearing are an  
accurate and complete reproduction of a case file  
document delivered in the regular course of business.  
Technician SM Date Processed 10/5/07

**BEFORE**

**THE PUBLIC UTILITIES COMMISSION OF OHIO**

IN THE MATTER OF THE APPLICATION )  
OF THE CINCINNATI GAS & ELECTRIC ) CASE NO. 01-1228-GA-AIR  
COMPANY FOR AN INCREASE IN GAS )  
RATES IN ITS SERVICE AREA )

IN THE MATTER OF THE APPLICATION )  
OF THE CINCINNATI GAS & ELECTRIC ) CASE NO. 01-1539-GA-AAM  
COMPANY FOR APPROVAL TO CHANGE )  
ACCOUNTING METHODS )

IN THE MATTER OF THE APPLICATION )  
OF THE CINCINNATI GAS & ELECTRIC ) CASE NO. 05-451-GA-UNC  
COMPANY FOR A WAIVER OF RULE )  
4901:1-16-06, OHIO ADMINISTRATIVE )  
CODE )

---


**THIRD QUARTER PROGRESS REPORT  
FILED PURSUANT TO FOURTH OPINION & ORDER DATED APRIL 20, 2005**

---

Pursuant to the Fourth Opinion & Order of the Public Utilities Commission dated April 20, 2005, Duke Energy Ohio, Inc. hereby submits the attached 2007 AMRP Construction Jobs – Third Quarter Report.

Respectfully submitted,

DUKE ENERGY OHIO, INC.

  
John J. Finnigan, Jr. (0018689)  
Associate General Counsel  
Duke Energy Shared Services, Inc.  
2500 AT II  
139 East Fourth Street  
Cincinnati, Ohio 45201  
(513) 419-1843  
e-mail: [john.finnigan@duke-energy.com](mailto:john.finnigan@duke-energy.com)

**Duke Energy Ohio**  
**2007 AMRP Construction Jobs**  
**3rd Quarter Progress Report**

**JOBS WITH MAIN TO BE COMPLETED**

| <u>Job<br/>Number</u> | <u>Work Order<br/>Number</u> | <u>Job<br/>Name</u> | <u>Projected<br/>Length</u> | <u>Length<br/>To Date</u> | <u>Remaining<br/>Main</u> | <u>Percentage<br/>Complete</u> |
|-----------------------|------------------------------|---------------------|-----------------------------|---------------------------|---------------------------|--------------------------------|
| 04-1014-2             | B6558                        | NOLAN AVE           | 1,024                       | 0                         | 1,024                     | 0.0%                           |
| 04-1009-2             | B6957                        | CLIFTON AVE         | 26,918                      | 26,520                    | 398                       | 98.5%                          |
| 05-8364-1             | B8004                        | MOD 364             | 16,595                      | 16,245                    | 350                       | 97.9%                          |
| 04-1074-6             | B8854                        | WAYNE AVE           | 8,606                       | 8,329                     | 277                       | 96.8%                          |
| 05-8416-9             | C3661                        | MOD 416             | 29,223                      | 28,332                    | 891                       | 97.0%                          |
| 06-8442-3             | C3791                        | MOD 442             | 10,699                      | 7,743                     | 2,956                     | 72.4%                          |
| 06-8444-9             | C5089                        | MOD 444             | 17,378                      | 16,303                    | 1,075                     | 93.8%                          |
| 07-8431-4             | C7654                        | MOD 431             | 22,347                      | 17,406                    | 4,941                     | 77.9%                          |
| 07-8472-8             | C7660                        | MOD 472             | 23,836                      | 15,008                    | 8,828                     | 63.0%                          |
| 07-8584-2             | C7678                        | MOD 564             | 2,400                       | 2,296                     | 104                       | 95.7%                          |
| 05-8413-6             | C8048                        | MOD 413             | 9,173                       | 7,052                     | 2,121                     | 76.9%                          |
| 06-8401-9             | C8050                        | MOD 401             | 24,050                      | 22,958                    | 1,092                     | 95.5%                          |
| 07-8368-8             | C8119                        | MOD 368             | 20,365                      | 2,084                     | 18,281                    | 10.2%                          |
| 07-8565-9             | C8277                        | MOD 565             | 3,257                       | 3,122                     | 135                       | 95.9%                          |
| 06-8390-4             | C8614                        | MOD 390             | 23,542                      | 22,493                    | 1,049                     | 95.5%                          |
| 07-8570-9             | C8895                        | MOD 570             | 8,708                       | 5,386                     | 3,322                     | 61.9%                          |
| 07-8571-7             | C8896                        | MOD 571             | 6,433                       | 5,188                     | 1,245                     | 80.6%                          |
| 06-7228-7             | C9554                        | EASTERN/KEMPER      | 1,590                       | 0                         | 1,590                     | 0.0%                           |
| 07-7246-7             | C9938                        | RUTLEDGE AVE        | 1,325                       | 1,289                     | 36                        | 97.3%                          |
| 07-7247-5             | C9956                        | SHAFFER AVE         | 885                         | 0                         | 885                       | 0.0%                           |
| Totals                |                              |                     | 258,354                     | 207,754                   | 50,600                    | 80.4%                          |

**Duke Energy Ohio**  
**2007 AMRP Construction Jobs**  
**3rd Quarter Progress Report**

**JOBS WITH MAIN COMPLETED**

| <u>Job<br/>Number</u> | <u>Work Order<br/>Number</u> | <u>Job<br/>Name</u> | <u>Actual<br/>Length</u> | <u>Length<br/>To Date</u> | <u>Remaining<br/>Main</u> | <u>Percentage<br/>Complete</u> |
|-----------------------|------------------------------|---------------------|--------------------------|---------------------------|---------------------------|--------------------------------|
| 05-8428-4             | C3660                        | MOD 428             | 7,792                    | 7,792                     | 0                         | 100.0%                         |
| 05-8397-1             | C5087                        | MOD 397             | 14,913                   | 14,913                    | 0                         | 100.0%                         |
| 05-8448-2             | C5090                        | MOD 448             | 13,170                   | 13,170                    | 0                         | 100.0%                         |
| 07-8468-6             | C6807                        | MOD 468             | 7,066                    | 7,066                     | 0                         | 100.0%                         |
| 07-8558-4             | C6811                        | MOD 558             | 5,390                    | 5,390                     | 0                         | 100.0%                         |
| 05-8435-9             | C7657                        | MOD 435             | 17,055                   | 17,055                    | 0                         | 100.0%                         |
| 06-8406-8             | C8047                        | MOD 406             | 6,607                    | 6,607                     | 0                         | 100.0%                         |
| 07-8407-4             | C8051                        | MOD 407             | 7,955                    | 7,955                     | 0                         | 100.0%                         |
| 07-8566-7             | C8279                        | MOD 566             | 5,542                    | 5,542                     | 0                         | 100.0%                         |
| 06-7013-3             | C8322                        | HAM-22-6.19         | 2,451                    | 2,451                     | 0                         | 100.0%                         |
| 06-7210-5             | C8859                        | WILLIAMS            | 2,881                    | 2,881                     | 0                         | 100.0%                         |
| 07-8572-5             | C8918                        | MOD 572             | 2,528                    | 2,528                     | 0                         | 100.0%                         |
| 06-7407-7             | C9101                        | CINNAMON ST         | 1,050                    | 1,050                     | 0                         | 100.0%                         |
| 06-7439-0             | C9102                        | HOLLY LANE          | 362                      | 362                       | 0                         | 100.0%                         |
| 05-7118-2             | C9153                        | RAPID RUN           | 5,047                    | 5,047                     | 0                         | 100.0%                         |
| 07-9399-2             | C9370                        | MOD 399             | 8,809                    | 8,809                     | 0                         | 100.0%                         |
| 06-7356-6             | C9427                        | GRACELAND AVE       | 3,177                    | 3,177                     | 0                         | 100.0%                         |
| 07-7101-4             | C9458                        | BRICK STREET REHAB  | 782                      | 782                       | 0                         | 100.0%                         |
| 05-7119-0             | C9461                        | HAMILTON AV         | 3,672                    | 3,672                     | 0                         | 100.0%                         |
| 07-7270-7             | D1352                        | MAIN-MCMICKEN       | 300                      | 300                       | 0                         | 100.0%                         |
| Totals                |                              |                     | 116,549                  | 116,549                   | 0                         | 100.0%                         |


**Duke Energy Ohio**  
**2007 AMRP Construction Jobs**  
**Third Quarter Update**

**JOBS ADDED SINCE SECOND QUARTER FILING**

| Job<br>Number | Work Order<br>Number | Job Name             | Contractor | Main     | Plastic Main |        |        |        |         | Steel Main |        |        |        |         |         |         |
|---------------|----------------------|----------------------|------------|----------|--------------|--------|--------|--------|---------|------------|--------|--------|--------|---------|---------|---------|
|               |                      |                      |            | Estimate | 2 Inch       | 4 Inch | 6 Inch | 8 Inch | 12 Inch | 2 Inch     | 4 Inch | 6 Inch | 8 Inch | 12 Inch | 16 Inch | 24 Inch |
| 07-7247-5     | C9956                | SHAFFER AVE          | Brewer     | 112,320  |              |        | 885    |        |         |            |        |        |        |         |         |         |
| 07-7355-6     | D1072                | RIDGEWOOD-HADER      | Brewer     | 50,470   | 560          |        |        |        |         |            |        |        |        |         |         |         |
| 07-1100-2     | D1312                | HOMELAWN             | Arby       | 89,960   |              | 525    |        |        |         |            |        |        |        |         |         |         |
| 07-7270-7     | D1352                | MAIN-MCMICKEN        | Arby       | 95,966   |              | 250    | 260    |        |         |            |        |        |        |         |         |         |
| 07-1085-5     | D1402                | LILAC HYDE PARK      | Arby       | 60,753   |              | 365    |        |        |         |            |        |        |        |         |         |         |
| 07-1083-0     | D1403                | KASOTA AVONDALE      | Arby       | 67,188   |              | 420    |        |        |         |            |        |        |        |         |         |         |
| 07-1088-9     | D1404                | PINERIDGE HYDE PARK  | Arby       | 64,089   |              | 430    |        |        |         |            |        |        |        |         |         |         |
| 07-1082-2     | D1405                | ALMS PL WALNUT HILLS | Arby       | 45,875   |              | 220    |        |        |         |            |        |        |        |         |         |         |
| Totals        |                      |                      |            | 586,621  | 560          | 2,210  | 1,145  | 0      | 0       | 0          | 0      | 0      | 0      | 0       | 0       | 0       |

### CERTIFICATE OF SERVICE

I, the undersigned, hereby certify that a copy of the foregoing was served on the following parties of record by first class, U.S. mail, postage prepaid this 4<sup>th</sup> day of October, 2007.

  
John J. Finnigan, Jr.

Larry S. Sauer, Esq.  
Ohio Consumers' Counsel  
10 West Broad Street, 18th Floor  
Columbus, OH 43215-3485

Gretchen Hummel, Esq.  
IEU-Ohio  
McNees, Wallace & Nurick  
21 East State St., 7<sup>th</sup> Floor  
Columbus, OH 43215

David C. Rinebolt, Esq.  
Ohio Partners for Affordable Energy  
337 S. Main Street  
4<sup>th</sup> Floor – Suite 5  
Findlay, OH 45840

M. Howard Petricoff, Esq.  
The New Power Company  
Vorys, Sater, Seymour & Pease  
52 East Gay Street  
P. O. Box 1008  
Columbus, OH 43216-1008

Noel M. Morgan  
Communities United for Action  
215 East Ninth Street  
Suite 200  
Cincinnati, OH 45202

William Wright  
Assistant Attorney General  
Public Utilities Commission of Ohio  
180 East Broad Street, 9th Floor  
Columbus, Ohio 43215

Lisa McAlister, Esq.  
The Ohio Home Builders Association  
McNees, Wallace & Nurick LLC  
Fifth Third Center  
21 East State Street, 17<sup>th</sup> Floor  
Columbus, OH 43215-4228