

BEFORE

THE PUBLIC Utilities COMMISSION OF OHIO

In the Matter of a Request for the Upgrade)
of the Warning Devices at Three Indiana &)
Ohio Central Railroad, Inc. Grade) Case No. 06-1347-RR-STP
Crossings in Madison County, Fayette)
County, and Champaign County.)

ENTRY

The Attorney Examiner finds:

- (1) By entry dated November 13, 2006, the Commission ordered Indiana & Ohio Central Railroad, Inc. (IOCR) to upgrade the warning devices at three grade crossings in Madison, Fayette, and Champaign counties by December 13, 2007.
- (2) In a letter filed December 4, 2007, IOCR requested an extension of 90 days to complete the project at the crossing (258-860L) in Fayette County. In support of this request, IOCR stated that the extension of time is requested due to overhead power line issues. IOCR stated that overhead lines are obstructing the gates from recovering in the vertical position and that the power company, DP&L, is currently working on engineering to schedule the lines to be raised.
- (3) On December 7, 2007, staff filed a memo that recommended that IOCR's request for an extension of time be granted for 30 days. In the memo, staff stated that it has contacted IOCR and determined that a 30-day extension will be sufficient to complete the project.
- (4) The attorney examiner finds good cause to grant a 30-day extension. Accordingly, the deadline for completion of this project should be extended to January 12, 2008. Staff should monitor the work at this crossing to insure that the project is completed with as little delay as possible.

It is, therefore,

ORDERED, That IOCR be granted an extension of time until January 12, 2008, to complete the project. It is, further,

This is to certify that the images appearing are an
accurate and complete reproduction of a case file
document delivered in the regular course of business
Technician And Date Processed - 12/13/07

ORDERED, That a copy of this entry be served upon all parties of record.

THE PUBLIC UTILITIES COMMISSION OF OHIO

Kerry K. Sheets

By: Kerry K. Sheets
Attorney Examiner

jet/ct

Entered in the Journal

DEC 13 2007

Renee J. Jenkins

Renee J. Jenkins
Secretary