

06-1142-GA-BIN



September 4, 2008

Ms. Kimberly D. Bose, Secretary
Federal Energy Regulatory Commission
888 First Street, N.E.
Washington, D.C. 20426

Re: Rockies Express Pipeline LLC
Docket No. CP07-208
Correction to Weekly Report #10, Period Ending August 27, 2008

Dear Ms. Bose:

On September 2, 2008 Rockies Express submitted its weekly construction progress report for activities for the week ending August 27, 2008. Rockies Express inadvertently submitted the construction progress tracking report from Weekly Report # 9. The correct construction progress tracking report is attached hereto.

If you have any questions regarding this report, please contact Crystal Heter at (303) 914-7795.

Respectfully submitted,

/s/ Shippen Howe
Shippen Howe
Van Ness Feldman
1050 Thomas Jefferson Street, NW
Washington, DC 20007

Attorneys for Rockies Express Pipeline LLC

cc: Laura Turner
April Magrane, Tetra Tech

RECEIVED-DOCKETING DIV
2008 SEP -5 AM 10:13
PUCO

This is to certify that the images appearing are an accurate and complete reproduction of a case file document delivered in the regular course of business
Technician Date Processed 9.5.08

REX EAST
CONSTRUCTION PROGRESS TRACKING
Progress as of 08/25/08

REX EAST 8/4/2008 12:19 PM

Overall Completion **5.50%**

Contract Description	Unit	A1 - WELDED	NTP	A1 - WELDED	B - PRICE	GREGORY	C - PRICE	NTP	D - ASSOCIATED	E - Sheethan	F - G & C / Price	TOTAL
		07/23/08		07/18/08	NTP 07/09/08	Ending Station 10000-52	QTY	Ending Station 12576-93	QTY	Ending Station 16146+45	QTY	
LS	LS	100%	0%	100%	0%	100%	0%	100%	0%	0%	88%	81%
Demobilization	LS	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%
Clear and Grade	LF	20.21%		37.80%	34.45%			77.48%	5.50%	0.00%	0.00%	25.18%
Ditch	LF	0.00%		4.25%	17.15%			13.58%	0.01%	0.00%	0.00%	4.98%
Sting	LF	15.87%		32.40%	15.46%			0.03%	0.00%	0.03%	0.00%	17.17%
Lay & Weld	LF	0.38%		12.30%	0.00%			16.82%	0.00%	0.00%	0.00%	4.50%
Lower in - Backfill	LF	0.00%		3.68%	0.00%			10.73%	0.00%	0.00%	0.00%	2.06%
Tie In	LF	0.00%		0.28%	0.00%			5.67%	0.00%	0.00%	0.00%	0.96%
Clean up - Final	LF	0.00%		0.00%	0.00%			0.00%	0.00%	0.00%	0.00%	0.00%
Hydrotest	LF	0.00%		0.00%	0.00%			0.00%	0.00%	0.00%	0.00%	0.00%
Clean and Dry	LF	0.00%		0.00%	0.00%			0.00%	0.00%	0.00%	0.00%	0.00%
Caliper Pig	LF	0.00%		0.00%	0.00%			0.00%	0.00%	0.00%	0.00%	0.00%
Purge and Pack	%	Mech Complete		Mech Complete	Mech Complete			Mech Complete	Mech Complete	Mech Complete	Mech Complete	

Document Content(s)

REX EAST Weekly Report #10 revised.PDF.....1-2