



8

139 East Fourth Street, Room 2500 AT II
P.O. Box 960
Cincinnati, Ohio 45201-0960
Tel: 513-419-1947
Fax: 513-419-1846
anita.schafer@duke-energy.com

RECEIVED-DOCKETING DIV

2009 MAY 19 AM 10: 07

PUCO

Anita M. Schafer
Sr. Paralegal

VIA OVERNIGHT MAIL

May 18, 2009

Public Utilities Commission of Ohio
Docketing Division
13th Floor
180 East Broad Street
Columbus, OH 43215-3716

Re: Case No. 07-589-GA-AIR

Dear Sir or Madam:

Enclosed please find an original and 22 copies of the 2008 Fourth Quarter Progress Reports for the AMRP Program in the above-referenced cases.

Please return two file-stamped copies to me in the overnight mail envelope provided.

Sincerely,

Anita M. Schafer
Senior Paralegal

AMS/bjl

cc: All parties of record (w/encl.)
Ed Steele w/encl.
Steve Puican w/encl.

This is to certify that the images appearing are an accurate and complete reproduction of a case file document delivered in the regular course of business.
Technician SM Date Processed MAY 19 2009

FILE

BEFORE

RECEIVED-DOCKETING DIV

2009 MAY 19 AM 10:07

THE PUBLIC UTILITIES COMMISSION OF OHIO

PUCO

In the Matter of the Application of)
Duke Energy Ohio, Inc. for an)
Increase in Rates)

Case No. 07-589-GA-AIR

In the Matter of the Application of)
Duke Energy Ohio, Inc. for Approval)
of an Alternative Rate Plan for its)
Gas Distribution Service)

Case No. 07-590-GA-ALT

In the Matter of the Application of)
Duke Energy Ohio, Inc. for Approval)
to Change Accounting Methods)


Case No. 07-591-GA-AAM

PROGRESS REPORTS FOR THE FOURTH QUARTER OF 2008

Duke Energy Ohio, Inc. hereby submits the attached 2008 AMRP Construction Jobs –
Fourth Quarter Report.

Respectfully submitted,


DUKE ENERGY OHIO, INC.



Elizabeth H. Watts
Assistant General Counsel
Duke Energy Ohio
2500 AT II
139 East Fourth Street
Cincinnati, Ohio 45201
(513) 419-1871

CERTIFICATE OF SERVICE

I certify that a copy of the foregoing was served on the following parties of record by U.S. mail or overnight delivery on May 18, 2009.


Elizabeth H. Watts

Larry S. Sauer, Esq. Joseph P. Serio, Esq. Michael E. Idzkowski, Esq. Ohio Consumers' Counsel 10 West Broad Street, Suite 1800 Columbus, OH 43215-3420	John W. Bentine, Esq. Counsel for Interstate Gas Supply, Inc. Chester, Wilcox & Saxbe, LLP 65 East State Street, Suite 1000 Columbus, Ohio 43215-4213
David C. Rinebolt, Esq. Counsel for Ohio Partners for Affordable Energy 231 West Lima Street Findlay, OH 45840-3033	Colleen L. Mooney, Esq. Counsel for Ohio Partners for Affordable Energy 1431 Mulford Road Columbus, OH 43212-3404
Michael L. Kurtz, Esq. Counsel for The Kroger Co. Boehm, Kurtz & Lowry 36 East Seventh Street, Suite 1510 Cincinnati, Ohio 45202	William L. Wright, Esq. Assistant Attorney General Public Utilities Commission of Ohio 180 East Broad Street, 9th Floor Columbus, Ohio 43215
Thomas Lindgren, Esq. Assistant Attorney General Public Utilities Commission of Ohio 180 East Broad Street, 9th Floor Columbus, Ohio 43215	Thomas J. O'Brien Counsel for City of Cincinnati Bricker & Eckler LLP 100 South Third Street Columbus, Ohio 43215-4236
David F. Boehm, Esq. Counsel for Ohio Energy Group Boehm, Kurtz & Lowry 36 East Seventh Street, Suite 1510 Cincinnati, Ohio 45202	John M. Dosker, Esq. Stand Energy Corporation 1077 Celestial Street, Suite 110 Cincinnati, Ohio 45202-1629
Steven M. Howard, Esq. Counsel for Integrys Energy Services, Inc. and Direct Energy Services LLC Vorys, Sater, Seymour and Pease LLP 52 East Gay Street P.O. Box 1008 Columbus, Ohio 43216-1008	Bobby Singh, Esq. Senior Attorney Integrys Energy Services, Inc. 300 Wert Wilson Bridge Road, Suite 350 Worthington, Ohio 43085
Mary W. Christensen, Esq. Counsel for People Working Cooperatively, Inc. Christensen Christensen Donchatz Kettlewell & Owens, LLC 100 East Campus View Blvd., Suite 360 Columbus, Ohio 43235	

Duke Energy Ohio
2008 AMRP Construction Jobs
4th Quarter Progress Report

JOBS WITH MAIN TO BE COMPLETED

<u>Job</u> <u>Number</u>	<u>Work Order</u> <u>Number</u>	<u>Job</u> <u>Name</u>	<u>Projected</u> <u>Length</u>	<u>Length</u> <u>To Date</u>	<u>Remaining</u> <u>Main</u>	<u>Percentage</u> <u>Complete</u>
-----------------------------	------------------------------------	---------------------------	-----------------------------------	---------------------------------	---------------------------------	--------------------------------------

NONE

Duke Energy Ohio
2008 AMRP Construction Jobs
4th Quarter Progress Report

JOBS WITH MAIN COMPLETED

<u>Job Number</u>	<u>Work Order Number</u>	<u>Job Name</u>	<u>Actual Length</u>	<u>Length To Date</u>	<u>Remaining Main</u>	<u>Percentage Complete</u>
1-1007-6	B4709	SECTION RD	1,042	1,042	0	100.0%
1-1016-7	B6557	NORTHBEND RD	2,256	2,256	0	100.0%
1-1011-8	B6560	WINTON	1,782	1,782	0	100.0%
1-1068-8	B8848	CONGRESS AVE	3,630	3,630	0	100.0%
1-1073-8	B8853	WARSAW AVE	9,066	9,066	0	100.0%
3-8427-6	C4082	MOD 427	14,968	14,966	0	100.0%
3-8424-3	C4493	MOD 424	20,636	20,636	0	100.0%
3-8366-6	C4494	MOD 366	13,340	13,340	0	100.0%
7-8460-3	C6812	MOD 460	6,056	6,056	0	100.0%
7-8499-1	C7668	MOD 499	15,022	15,022	0	100.0%
3-8400-3	C8049	MOD 400	7,031	7,031	0	100.0%
3-8389-6	C8274	MOD 389	19,792	19,792	0	100.0%
3-8394-2	C8275	MOD 394	9,981	9,981	0	100.0%
3-8398-3	C8280	MOD 398	21,384	21,384	0	100.0%
7-8412-4	C8615	MOD 412	16,361	16,361	0	100.0%
7-8567-5	C8616	MOD 567	7,665	7,665	0	100.0%
7-8568-3	C8617	MOD 568	9,110	9,110	0	100.0%
3-8342-7	C8702	MOD 342	16,741	16,741	0	100.0%
3-8344-3	C8890	MOD 344	15,358	15,358	0	100.0%
3-8444-5	C8892	MOD 437	15,081	15,081	0	100.0%
3-8444-9	C8893	MOD 440	12,974	12,974	0	100.0%
7-8450-4	C8894	MOD 450	7,267	7,267	0	100.0%
3-8420-1	C9308	MOD 420	12,900	12,900	0	100.0%
3-8447-2	C9309	MOD 447	16,769	16,769	0	100.0%
3-7228-7	C9554	EASTERN/KEMPER	1,534	1,534	0	100.0%
3-8408-0	D1331	MOD 408	10,378	10,378	0	100.0%
3-8449-4	D1844	MOD 449	17,664	17,664	0	100.0%
7-8573-3	D1852	MOD 573	17,523	17,523	0	100.0%
7-1080-6	D1953	JONATHAN	1,752	1,752	0	100.0%
7-1089-7	D1954	GLENGATE	1,016	1,016	0	100.0%
7-1081-4	D1955	TIFFANY LN	525	525	0	100.0%
7-7245-9	D1975	SAFFER ST	1,703	1,703	0	100.0%
7-1086-3	D2013	RAWSON WOODS	1,618	1,618	0	100.0%
7-1084-8	D2014	EVENINGSTAR LN	687	687	0	100.0%
7-1102-8	D2170	CORBETT AVE	1,060	1,060	0	100.0%
7-1079-8	D2195	9TH ST MIDDLETOWN	1,126	1,126	0	100.0%
3-8553-3	D2327	MOD 553	6,201	6,201	0	100.0%
3-8375-1	D2414	MOD 375	24,723	24,723	0	100.0%
7-7128-7	D2748	PLAINFIELD & MONTGOMERY	1,030	1,030	0	100.0%
7-7472-9	D2825	IMP BLUE ASH AND HUNT	483	483	0	100.0%
3-1030-9	D2831	RICHWOOD & SHEFFIELD	135	135	0	100.0%
3-1032-5	D3081	FOREST AVE AT VINE	76	76	0	100.0%
3-1035-8	D3280	5TH ST	430	430	0	100.0%
7-7332-5	D3507	PINOAK	1,155	1,155	0	100.0%
3-9598-7	D3547	WESTWOOD	12,434	12,434	0	100.0%
3-7332-8	D3686	POINSETTIA-DELHI	758	758	0	100.0%
3-7332-6	D3689	DUEBBER-DELHI	717	717	0	100.0%

Duke Energy Ohio
2008 AMRP Construction Jobs
4th Quarter Progress Report

1-1022-6	D3749	ETHAN	765	765	0	100.0%
1-1026-7	D3750	CENTERIDGE	927	927	0	100.0%
1-1027-5	D3751	GOODMAN	759	759	0	100.0%
1-7041-0	E0120	MADISON/CHARLEMAR REDBANK	1,765	1,765	0	100.0%
1-1034-1	E0213	MULBERRY ST	433	433	0	100.0%
1-1005-3	E0214	KOENIG AND DAYTONA	408	408	0	100.0%
1-1040-8	E0612	EAGLE CT	518	518	0	100.0%
1-1041-6	E0613	DAVIS AVE	659	659	0	100.0%
1-1018-4	E1312	PLAINFIELD S OF MONT	437	437	0	100.0%
1-0501-0	E1415	SHAW AVENUE	140	140	0	100.0%
1-1084-6	E2852	MAXWELL & SCHENCK	324	324	0	100.0%
Totals			388,073	388,073	0	100.0%

Duke Energy Ohio
2008 AMRP Construction Jobs
4th Quarter Progress Report

JOBS REMOVED FROM 2008 AMRP CONSTRUCTION PROGRAM

<u>Job Number</u>	<u>Work Order Number</u>	<u>Job Name</u>	<u>Actual Length</u>	<u>Length To Date</u>	<u>Remaining Main</u>	<u>Percentage Complete</u>
7-7131-1	D2981	LAFAYETTE WATER REP	2,415	0	2,415	0.0%

**Duke Energy Ohio
2008 AMRP Construction Jobs
Fourth Quarter Update**

JOBS ADDED SINCE 3rd QUARTERLY FILING

Job Number 08-1094-6	Work Order Number E2852	Job Name MAXWELL & SCHENCK	Contractor RLA	Main Estimate 20,421	2 Inch 430	4 Inch 0	6 Inch 0	8 Inch 0	12 Inch 0	Steel Main	2 Inch 0	4 Inch 0	6 Inch 0	8 Inch 0	12 Inch 0	16 Inch 0	20 Inch 0
--------------------------------	-----------------------------------	--------------------------------------	--------------------------	--------------------------------	----------------------	--------------------	--------------------	--------------------	---------------------	-------------------	--------------------	--------------------	--------------------	--------------------	---------------------	---------------------	---------------------

Totals

20,421	430	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
--------	-----	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---	---