



FILE

139 East Fourth Street, Room 2500 AT II
P.O. Box 960
Cincinnati, Ohio 45201-0960
Tel: 513-419-1847
Fax: 513-419-1846
anita.schafer@duke-energy.com

Anita M. Schafer
Sr. Paralegal

RECEIVED-DOCKETING DIV
2010 MAY -7 AM 10:07
PUCO

VIA OVERNIGHT MAIL

May 6, 2010

Public Utilities Commission of Ohio
Docketing Division
11th Floor
180 East Broad Street
Columbus, OH 43215-3716

Re: Case No. 09-1849-GA-RDR

Dear Sir or Madam:

Enclosed please find an original and 12 copies of the 2010 First Quarter Progress Report for the AMRP Program in the above-referenced cases.

Please return two file-stamped copies to me in the overnight mail envelope provided.

Sincerely,

Anita M. Schafer
Senior Paralegal

AMS/bsc

cc: All parties of record (w/encl.)
Ed Steele w/encl.
Steve Puican w/encl.
Pete Baker w/encl.

This is to certify that the images appearing are an accurate and complete reproduction of a case file document delivered in the regular course of business
Technician AM Date Processed - 5/7/10

BEFORE THE
PUBLIC UTILITIES COMMISSION OF OHIO

In the Matter of the Annual Application	)	
of Duke Energy Ohio for an	)	Case No. 09-1849-GA-RDR
Adjustment to Rider AMRP Rates	)	


In the Matter of the Application of	)	
Duke Energy Ohio for Tariff	)	Case No. 09-1850-GA-ATA

PROGRESS REPORT FOR THE THIRD QUARTER OF 2009

Duke Energy Ohio, Inc. hereby submits the attached 2010 AMRP Construction Jobs –
First Quarter Report.

Respectfully submitted,


DUKE ENERGY OHIO, INC.



Elizabeth H. Watts
Assistant General Counsel
Duke Energy Ohio
2500 AT II
139 East Fourth Street
Cincinnati, Ohio 45201
(513) 419-1871

CERTIFICATE OF SERVICE

I certify that a copy of the foregoing was served on the following parties of record by U.S.mail or overnight delivery on May 6, 2010.


Elizabeth H. Watts

Larry S. Sauer, Esq. Joseph P. Serio, Esq. Michael E. Idzkowski, Esq. Ohio Consumers' Counsel 10 West Broad Street, Suite 1800 Columbus, OH 43215-3420	William L. Wright, Esq. Assistant Attorney General Public Utilities Commission of Ohio 180 East Broad Street, 9th Floor Columbus, Ohio 43215
Thomas Lindgren, Esq. Assistant Attorney General Public Utilities Commission of Ohio 180 East Broad Street, 9th Floor Columbus, Ohio 43215	

Duke Energy Ohio
2010 AMRP Construction Jobs
1st Quarter Progress Report

JOBS WITH MAIN TO BE COMPLETED

<u>Job Number</u>	<u>Work Order Number</u>	<u>Job Name</u>	<u>Projected Length</u>	<u>Length To Date</u>	<u>Remaining Main</u>	<u>Percentage Complete</u>
257733	C8276	MOD 395	21,717	0	21,717	0.0%
353813	C8891	MOD 422	32,551	0	32,551	0.0%
05-8421-9	D1843	MOD 421	24,651	0	24,651	0.0%
216153	D1848	MOD 417	7,426	0	7,426	0.0%
193122	D1850	MOD 343	13,955	0	13,955	0.0%
220695	E0615	MOD 532	11,115	0	11,115	0.0%
09-8430-2	E1027	MOD 430	11,192	270	10,922	2.4%
10-8521-6	E4893	MOD 521	11,057	0	11,057	0.0%
10-8547-1	E5073	MOD 547	13,748	12,409	1,339	90.3%
10-8423-5	E5092	MOD 423	16,954	0	16,954	0.0%
214611	E5409	MOD 492	1,942	0	1,942	0.0%
257919	E5666	MOD 391	10,038	0	10,038	0.0%
10-8498-7	E7004	MOD 498	6,046	2,627	3,419	43.5%
193132	E7006	MOD 580	6,154	0	6,154	0.0%
09-8577-0	E7007	MOD 577	14,350	6,528	7,822	45.5%
193123	E7025	MOD 414	7,209	0	7,209	0.0%
10-8583-8	E8728	MOD 583	19,172	0	19,172	0.0%
10-8545-5	E8729	MOD 545	18,753	7,063	11,690	37.7%
09-1011-7	F1728	HART AVE	402	0	402	0.0%
193051	F1947	SMITH RD NORWOOD	1,365	0	1,365	0.0%
193128	F2445	MOD 529	23,453	18,100	5,353	77.2%
221012	F3705	VINE ST	8,062	0	8,062	0.0%
09-8612-5	F3764	MOD 612	2,879	963	1,916	33.4%
09-8613-3	F3765	MOD 613	3,231	2,907	324	90.0%
10-8614-8	F3766	MOD 614	2,960	1,198	1,762	40.5%
10-8615-6	F3767	MOD 615	2,534	0	2,534	0.0%
09-7400-6	F3945	W GALBRAITH SEWER	1,300	973	327	74.8%
192877	F5324	DANA	3,254	0	3,254	0.0%
Totals			297,470	53,038	244,432	17.8%

Duke Energy Ohio
2010 AMRP Construction Jobs
1st Quarter Progress Report

JOBS WITH MAIN COMPLETED

<u>Job</u> <u>Number</u>	<u>Work Order</u> <u>Number</u>	<u>Job</u> <u>Name</u>	<u>Actual</u> <u>Length</u>	<u>Length</u> <u>To Date</u>	<u>Remaining</u> <u>Main</u>	<u>Percentage</u> <u>Complete</u>
		None				

Duke Energy Ohio
2010 AMRP Construction Jobs
1st Quarter Progress Report

JOBS REMOVED FROM 2009 AMRP CONSTRUCTION PROGRAM

<u>Job</u> <u>Number</u>	<u>Work Order</u> <u>Number</u>	<u>Job</u> <u>Name</u>	<u>Actual</u> <u>Length</u>	<u>Length</u> <u>To Date</u>	<u>Remaining</u> <u>Main</u>	<u>Percentage</u> <u>Complete</u>
		None				

Duke Energy Ohio
2010 AMRP Construction Jobs
First Quarter Update

JOB'S ADDED SINCE INITIAL FILING

Job Number	Work Order Number	Job Name	Contractor	Main Estimate	Plastic Main				Steel Main			
					2 inch	3 inch	4 inch	6 inch	2 inch	4 inch	6 inch	8 inch
257733	C8276	MOD 395	MILLER	1,500,069	9,453		12,240	24				
353813	C8891	MOD 422	AMS	3,074,563	6,552		12,706	7,392				
05-8421-0	D1843	MOD 421	AMS	2,003,137	4,949		10,139	9,232				
216153	D1848	MOD 417	BREWER	644,541	831		5,365	1,130				
193122	D1850	MOD 343	HENKELS	1,963,954	4,220		4,667	3,888				
220695	E0515	MOD 532	MILLER	640,141	9,288		1,827					
08-8430-2	E1027	MOD 430	AMS	1,245,339	3,963		138	1,300				140
10-8521-0	E4893	MOD 521	MILLER	947,573	4,763		6,292	2,609				
10-8547-1	E5073	MOD 547	MILLER	1,617,880			8,272	2,867				
10-8423-5	E5092	MOD 423	BREWER	1,187,360	7,999		5,674	3,712				
214611	E5409	MOD 492	AMS	447,890				758				
257919	E5685	MOD 391	MILLER	829,554	4,354		2,125	3,517				5
10-8498-7	E7004	MOD 496	AMS	486,963	2,134		246	3,848				10
193132	E7006	MOD 580	RLA	980,311	3,982		490					
08-8577-0	E7007	MOD 577	AMS	884,553	8,756		5,592					
193123	E7025	MOD 414	RLA	728,297		48		764				
10-8583-0	E8728	MOD 583	AMS	1,231,782	9,619		4,447	5,076				
10-8545-5	E8729	MOD 545	AMS	1,081,194	8,600		5,728	4,425				
08-1011-7	F1728	HART AVE	AMS	33,028			462					
193051	F1947	SMITH RD NORWOOD	RLA	99,403			170	795				
193128	F2445	MOD 529	RLA	1,633,465	12,179		6,771	4,503				
221012	F3705	VINE ST	MILLER	1,130,669	357		2,219	3,264				
08-8612-5	F3764	MOD 612	INFRA SOURCE	394,907	101		122					
08-8613-3	F3765	MOD 613	MILLER	522,239			74	94				
10-8614-0	F3766	MOD 614	AMS	282,416	346		2,508	96				
10-8615-6	F3767	MOD 615	BREWER	299,559	1,943		588	3				
08-7400-6	F3845	W GALBRAITH SEWER	AMS	174,044			105					
192877	F5324	DANA	RLA	407,112			139					
Totals				28,392,145	103,042	48	103,155	55,229	21,537	11,622	0	145
											0	1,712