

**Public Utilities
Commission of Ohio**

Memo

To: Docketing Division
From: George Martin, Grade Crossing Planner, Rail Division
Re: PUCO Case No. 10-2787-RR-RCP Request of the Columbus & Ohio River Railroad for an extension of time to complete a grade crossing project in Licking County
Date: October 20, 2011

By its Entry date December 8, 2010, the Commission ordered that the Columbus & Ohio River Railroad (CUOH) replace the existing mast mounted flashing lights and roadway gates with new assemblies at Cedar St/SR 79, City of Newark, Licking County, DOT# 517478U on or before September 8, 2011 (the Ohio Rail Development Commission requested a nine month order for this project).

On September 7, 2011 the Commission granted a 30 day extension of the deadline, until October 10, 2011. CUOH requested the extension as a result of ODOT not having completed the roadway portion of the project.

On October 20, 2011, CUOH filed a further request for a nine month extension of time, due to ODOT's estimation that the roadway work will not be completed until the Spring of 2012. CUOH notes that all work that can be completed on its part has been done.

Staff requests that the Attorney Examiner issue a 30 day extension of time for this project in order to allow the Commission time to further consider the railroad's request.

RECEIVED-DOCKETING DIV

2011 OCT 20 PM 2:33

PUCO

C: Legal Department

Please serve the following parties of record.

This is to certify that the images appearing are an accurate and complete reproduction of a case file document delivered in the regular course of business.
Technician JD Date Processed 10-20-11