

BEFORE THE
PUBLIC UTILITIES COMMISSION OF OHIO

In the Matter of the Annual Application)	
of Duke Energy Ohio, Inc. for an)	Case No. 11-5809-GA-RDR
Adjustment to Rider AMRP Rates)	


In the Matter of the Application of)	
Duke Energy Ohio, Inc. for Tariff Approval)	Case No. 11-5810-GA-ATA

PROGRESS REPORT FOR THE FOURTH QUARTER OF 2012

Duke Energy Ohio, Inc. hereby submits the attached 2012 AMRP Construction Jobs –
Fourth Quarter Report.

Respectfully submitted,

DUKE ENERGY OHIO, INC.



Raeco D'Ascenzo
Associate General Counsel
Duke Energy Ohio
139 East Fourth Street Room 1303 Main
P.O. Box 960
Cincinnati, Ohio 45201
(513) 287-4320

CERTIFICATE OF SERVICE

I certify that a copy of the foregoing was served on the following parties of record by U.S. mail or electronic mail delivery on February 6th, 2013.



Rocco D'Asenzo

Larry S. Sauer, Esq. Joseph P. Serio, Esq. Michael E. Idzkowski, Esq. Office of Ohio Consumers' Counsel 10 West Broad Street, Suite 1800 Columbus, OH 43215-3420	William L. Wright, Esq. Assistant Attorney General Public Utilities Commission of Ohio 180 East Broad Street, 9th Floor Columbus, Ohio 43215
Thomas Lindgren, Esq. Assistant Attorney General Public Utilities Commission of Ohio 180 East Broad Street, 9th Floor Columbus, Ohio 43215	

Duke Energy Ohio
2012 AMRP Construction Jobs
4th Quarter Progress Report

JOBS WITH MAIN TO BE COMPLETED

<u>Job Number</u>	<u>Work Order Number</u>	<u>Job Name</u>	<u>Projected Length</u>	<u>Length To Date</u>	<u>Remaining Main</u>	<u>Percentage Complete</u>
1000750	G0970	MOD 514	8,550	8,246	304	96%
2675537	G5419	MOD 522	16036	14,434	1,602	90%
2435392	E3134	MOD 546	20,006	19,431	575	97%
2677995	G5422	MOD 644	3,100	2,800	300	90%
2589784	G4993	MOD 489	20,200	19,819	381	98%
Totals			67,892	64,730	3,162	95.3%

Duke Energy Ohio
2012 AMRP Construction Jobs
4th Quarter Progress Report

JOBS WITH MAIN COMPLETED

<u>Job Number</u>	<u>Work Order Number</u>	<u>Job Name</u>	<u>Actual Length</u>	<u>Length To Date</u>	<u>Remaining Main</u>	<u>Percentage Complete</u>
2483504	E5094	MOD 474	9,714	9,714	0	100%
2455877	E6368	MOD 477	12,621	12,621	0	100%
193148	F6366	MOD 560	10,167	10,167	0	100%
193139	F6624	MOD 482	13,749	13,749	0	100%
1420946	G1497	MOD 346	5,421	5,421	0	100%
1557073	G1659	MOD 507	7,567	7,567	0	100%
1610330	G1717	MOD 594	11,490	11,490	0	100%
2198893	G3082	MOD 539	21,760	21,760	0	100%
2254889	G3293	MOD 634	7,400	7,400	0	100%
2331324	G3596	RELLEUM	2,366	2,366	0	100%
2358191	G3676	MOD 479	12,968	12,968	0	100%
2358215	G3677	MOD 432	10,094	10,094	0	100%
2455205	G4140	MOD 525	16,059	16,059	0	100%
2479246	G4246	MOD 503	22,636	22,636	0	100%
2543180	G4644	MOD 504	3,452	3,452	0	100%
2543245	G4645	MOD 402	21,135	21,135	0	100%
1666955	G4894	MEHRING & BAYMILLER	1,686	1,686	0	100%
2590110	G5357	BISING	225	225	0	100%
2665928	G5364	MOD 576	13,246	13,246	0	100%
2675517	G5416	MOD 667	17,099	17,099	0	100%
2675522	G5417	MOD 641	17,385	17,385	0	100%
2675529	G5418	MOD 512	9,524	9,524	0	100%
2675542	G5420	MOD 526	10,795	10,795	0	100%
2677992	G5421	MOD 642	1,566	1,566	0	100%
2677997	G5423	MOD 645	4,388	4,388	0	100%
2573254	G5424	MOD 648	3,339	3,339	0	100%
2678000	G5425	MOD 663	2,124	2,124	0	100%
2678002	G5426	MOD 516	16,314	16,314	0	100%
2679046	G5433	MOD 393	19,919	19,919	0	100%
2830065	G6303	TAPPAN	145	145	0	100%
2849157	G6376	BROADWAY & READING - CASINO AREA	1,184	1,184	0	100%
2957135	G6722	ORCHARD	223	223	0	100%
2951373	G6790	MOD 530	7,634	7,634	0	100%
2966451	G6905	BACON ST	490	490	0	100%
2933933	G6915	OCHARD ST	943	943	0	100%
2913875	G6919	JACKSON AVE IN ST. BERNARD	248	248	0	100%
3300385	G8046	FLORAL AVE	302	302	0	100%
Totals			317,378	317,378	0	100.0%

Duke Energy Ohio
2012 AMRP Construction Jobs
4th Quarter Progress Report

JOBS REMOVED FROM 2012 AMRP CONSTRUCTION PROGRAM

<u>Job Number</u>	<u>Work Order Number</u>	<u>Job Name</u>	<u>Actual Length</u>	<u>Length To Date</u>	<u>Remaining Main</u>	<u>Percentage Complete</u>
		None				

JOBS

4 inch	8 inch	12 inch	16 inch	20 inch	24 inch
--------	--------	---------	---------	---------	---------

This foregoing document was electronically filed with the Public Utilities

Commission of Ohio Docketing Information System on

2/6/2013 3:21:48 PM

in

Case No(s). 11-5809-GA-RDR, 11-5810-GA-ATA

Summary: Report Progress Report of Duke Energy Ohio, Inc. for Fourth Quarter 2012 electronically filed by Dianne Kuhnell on behalf of Duke Energy Ohio, Inc. and Rocco D'Ascenzo