



139 East Fourth Street, Rm. 1212-Main
P.O. Box 960
Cincinnati, Ohio 45201-0960
Tel: 513-287-4337
Fax: 513-287-4386
dianne.kuhnelt@duke-energy.com

Dianne B. Kuhnelt
Senior Paralegal

VIA OVERNIGHT MAIL

August 2, 2013

Public Utilities Commission of Ohio
Docketing Division
13th Floor
180 East Broad Street
Columbus, OH 43215-3716

RECEIVED-DOCKETING DIV
2013 AUG -5 AM 9:42
PUCO

Re: Case No. 12-3028-GA-RDR, *et al.*

Dear Sir or Madam:

Enclosed please find an original and four copies of the 2013 Second Quarter Progress Report for the AMRP Program in the above-referenced cases.

Please return one file-stamped copy of the Report in the envelope provided.

Sincerely,

Dianne B. Kuhnelt
Senior Paralegal

cc: All parties of record (w/encl.)

558700

This is to certify that the images appearing are an accurate and complete reproduction of a case file document delivered in the regular course of business
Technician MN Date Processed AUG 05 2013

BEFORE THE
PUBLIC UTILITIES COMMISSION OF OHIO

In the Matter of the Annual Application	)	
of Duke Energy Ohio, Inc. for an	)	Case No. 12-3028-GA-RDR
Adjustment to Rider AMRP Rates to	)	
Recover Costs Incurred in 2012	)	

In the Matter of the Application of	)	
Duke Energy Ohio, Inc. for Tariff	)	
Approval.	)	Case No. 12-3029-GA-ATA

PROGRESS REPORT FOR THE SECOND QUARTER OF 2013

Duke Energy Ohio, Inc. hereby submits the attached 2013 AMRP Construction Jobs –
Second Quarter Report.

Respectfully submitted,


DUKE ENERGY OHIO, INC.



Rocco D'Ascenzo
Associate General Counsel
Duke Energy Ohio
139 East Fourth Street Room 1303 Main
P.O. Box 960
Cincinnati, Ohio 45201
(513) 287-4320

CERTIFICATE OF SERVICE

I certify that a copy of the foregoing was served on the following parties of record by
U.S. Mail, overnight delivery or electronic service on August 2nd, 2013.



Rocco D'Ascenzo

Larry S. Sauer, Esq. Joseph P. Serio, Esq. Michael E. Idzkowski, Esq. Office of the Ohio Consumers' Counsel 10 West Broad Street, Suite 1800 Columbus, Ohio 43215-3420	William L. Wright, Esq. Assistant Attorney General Public Utilities Commission of Ohio 130 East Broad Street, 9 th Floor Columbus, Ohio 43215
Thomas Lindgren, Esq. Assistant Attorney General Public Utilities Commission of Ohio 180 East Broad Street, 9 th Floor Columbus, Ohio 43215	

Duke Energy Ohio
2013 AMRP Construction Jobs
2nd Quarter Progress Report

JOBS WITH MAIN TO BE COMPLETED

<u>Job Number</u>	<u>Work Order Number</u>	<u>Job Name</u>	<u>Projected Length</u>	<u>Length To Date</u>	<u>Remaining Main</u>	<u>Percentage Complete</u>
193149	F9172	MOD 561	4,791	4,482	309	94%
193152	G3080	MOD 585	9,621	7,544	2,077	78%
2198757	G3081	MOD 537	7,553	6,573	980	87%
193151	G3594	MOD 581	15,717	15,222	495	97%
3057607	G7080	MOD 649	521	0	521	0%
3098799	G7203	MOD 652 Part 1	5,013	3,883	1,130	78%
3162366	G7495	MOD 517	10525	9,676	849	92%
3207100	G7704	MOD 647 Part 1	8,118	6,740	1,378	83%
3214605	G7741	MOD 652 Part 3	4,977	4,833	144	97%
3229954	G7796	MOD 493	5,977	600	5,377	10%
3240043	G7898	MOD 509	8,557	0	8,557	0%
3275033	G7980	MOD 654	5,166	0	5,166	0%
3296691	G8027	MOD 664	12,492	6,342	6,150	51%
3387520	G8263	MOD 647 Part 2	4,052	865	3,187	21%
3387537	G8265	MOD 647 Part 3	6,115	199	5,916	3%
3445811	G8425	MOD 533	12,302	0	12,302	0%
3454863	G8445	MOD 491	13,187	12,219	968	93%
3466355	G8459	MOD 646	4,510	999	3,511	22%
3466350	G8460	MOD 520	13,677	1,008	12,669	7%
3695677	G9110	MOD 593	13,844	606	13,238	4%
3818953	G9407	MOD 485	11,692	4,874	6,818	42%
Totals			178,407	86,665	91,742	48.6%

Duke Energy Ohio
2013 AMRP Construction Jobs
2nd Quarter Progress Report

JOBS REMOVED FROM 2013 AMRP CONSTRUCTION PROGRAM

<u>Job Number</u>	<u>Work Order Number</u>	<u>Job Name</u>	<u>Actual Length</u>	<u>Length To Date</u>	<u>Remaining Main</u>	<u>Percentage Complete</u>
		None				

Duke Energy Ohio
2013 AMRP Construction Jobs
Second Quarter Update

JOBS

Job Number	Work Order Number	Job Name	Contractor	Main	Plastic Main					Steel Main						
				Estimate	2 Inch	4 Inch	6 Inch	8 Inch	12 Inch	3 inch	6 inch	12 inch	16 inch	20 inch	24 inch	30 inch
3240043	G7898	MOD 509	RLA	1,296,826	1,912	2,583	3,381	681								
3466350	G8460	MOD 520	AMS	1,806,694	4,976	3,379	4,954									
3229954	G7796	MOD 493	RLA	1,208,113	732	396	2,390	1,553	906							
3445811	G8425	MOD 533	RLA	1,111,227	4,230	5,682			26							
3695677	G9110	MOD 593	Henkels	2,305,764	4,694	3,631	1,436	4,083								
3466355	G8459	MOD 646	AMS	1,792,315	69	59	15	2,751	20		19		1,573			
3057607	G7080	MOD 649	AMS	944,409					515			2	4			
3818953	G9407	MOD 485	KS	1,923,460	5,677	2,386	588		1,217							
Totals				12,388,808	22,290	18,116	12,764	9,068	2,684	0	19	2	1,577	0	0	0