



Amanda J. DeCesare
Project Manager – Public Projects
CSX Transportation, Inc.
1717 Dixie Highway, Suite 400
Fort Wright, Kentucky 41011
(859) 426-6924
Amanda_DeCesare@csx.com

January 28, 2014

RE: Bowling Green (Lime City), OH
US20/Fremont Pike (DOT # 513606L)
Case No. 13-1369-RR-RCP

REQUEST FOR EXTENSION

Dear PUCO,

Please extend the construction deadline for the subject project by 30 days.

The lights and gates at the crossing are functioning.

The design issues with the preemption connection that were discovered on 12/19/13 have not yet been resolved.

This crossing already has preemption in place, and CSX is not replacing the existing signal equipment. We are only extending our circuits from the US-20 crossing on each side to give the advance preemption ODOT requested. The existing junction box for the existing preemption is being reused. We did not design to install the 6 relays that ODOT is requesting. ODOT has been made aware of this and at this time CSX has not heard back as to when the design conflict will be resolved.

Sincerely,

Amanda J. DeCesare

This foregoing document was electronically filed with the Public Utilities

Commission of Ohio Docketing Information System on

1/28/2014 12:46:16 PM

in

Case No(s). 13-1369-RR-RCP

Summary: Request Case # 13-1369-RR-RCP Request for 30 day extension electronically filed by Mrs. Vicki B Sowder on behalf of CSX Transportation