

**BEFORE THE
PUBLIC UTILITIES COMMISSION OF OHIO**

In the Matter of the Annual Application)	
of Duke Energy Ohio, Inc., for an)	Case No. 13-2231-GA-RDR
Adjustment to Rider AMRP Rates.)	

In the Matter of the Application of)	
Duke Energy Ohio, Inc., for Tariff)	Case No. 13-2232-GA-ATA
Approval.)	

PROGRESS REPORT FOR THE SECOND QUARTER OF 2014

Duke Energy Ohio, Inc. hereby submits the attached 2014 AMRP Construction Jobs –
Second Quarter Report.

Respectfully submitted,

DUKE ENERGY OHIO, INC.



Rocco D'Ascenzo
Associate General Counsel
Duke Energy Ohio
139 East Fourth Street Room 1303 Main
P.O. Box 960
Cincinnati, Ohio 45201
(513) 287-4320

CERTIFICATE OF SERVICE

I certify that a copy of the foregoing was served on the following parties of record by U.S. Mail, overnight delivery or electronic service on August 12ⁿ, 2014.



Rocco D'Ascenzo

Larry S. Sauer, Esq. Joseph P. Serio, Esq. Michael E. Idzkowski, Esq. Office of the Ohio Consumers' Counsel 10 West Broad Street, Suite 1800 Columbus, Ohio 43215-3420	William L. Wright, Esq. Assistant Attorney General Public Utilities Commission of Ohio 130 East Broad Street, 9 th Floor Columbus, Ohio 43215
Thomas Lindgren, Esq. Assistant Attorney General Public Utilities Commission of Ohio 180 East Broad Street, 9 th Floor Columbus, Ohio 43215	

Duke Energy Ohio
2014 AMRP Construction Jobs
2nd Quarter Progress Report

JOBS WITH MAIN TO BE COMPLETED

<u>Job Number</u>	<u>Work Order Number</u>	<u>Job Name</u>	<u>Projected Length</u>	<u>Length To Date</u>	<u>Remaining Main</u>	<u>Percentage Complete</u>
3648537	G8997	MOD 506	16,844	10,558	6,286	63%
3539976	G8668	MOD 591	14,437	13,297	1,140	92%
3819339	G9400	MOD 586	13,941	3,462	10,479	25%
4192501	H0262	MOD 471	4,940	0	4,940	0%
3392698	G8268	MOD 502	21,855	20,602	1,253	94%
3902841	G9676	MOD 677	10,460	0	10,460	0%
4157707	H0261	MOD 470	9,211	7,045	2,166	77%
4539463	H1025	MOD 592	9,684	0	9,684	0%
4463520	H0950	MOD 515	16,149	9,383	6,766	58%
4615735	H1238	MOD 476	18,060	5,161	12,899	29%
4549994	H1054	MOD 544	2,793	0	2,793	0%
4630640	H1704	MOD 480	6,783	0	6,783	0%
4754060	H1666	MOD 513	13,197	0	13,197	0%
4757843	H1806	MOD 501	7,993	0	7,993	0%
4760196	H1668	MOD 543	12,969	0	12,969	0%
4816656	H1706	MOD 590	6,706	0	6,706	0%
4038769	G9971	MOD 651	15,591	9,339	6,252	60%
4266642	H0422	MOD 657	7,167	5,528	1,640	77%
3928216	G9696	MOD 655	1,351	0	1,351	0%
4449605	H0838	MOD 650	1,992	0	1,992	0%
4158060	H0214	MOD 653	3,296	0	3,296	0%
4343783	H0558	MOD 658	1,324	0	1,324	0%
4252031	H0385	MOD 662	1,506	0	1,506	0%
4514285	H1001	MOD 665	3,545	1,644	1,901	46%
3542667	G8690	MOD 595	7,067	4,957	2,110	70%
4615814	H1240	MOD 674	1,452	0	1,452	0%
4671480	H1429	MOD 669	6,206	0	6,206	0%
3884119	G9541	MOD 656	7,425	0	7,425	0%
3918098	H0521	Sunset Ln/Guerley Rd	4,600	3,043	1,557	66%
4121548	H0947	Queen City Ave MOD 643	6,716	2,848	3,868	42%
4702440	H1522	MOD 487	12,171	0	12,171	0%
4554768	H1055	MOD 589	18,542	0	18,542	0%
3851128	G9450	MOD 675	2,003	0	2,003	0%
Totals			287,976	96,867	191,110	33.6%

Duke Energy Ohio
2014 AMRP Construction Jobs
2nd Quarter Progress Report

JOBS WITH MAIN COMPLETED

<u>Job Number</u>	<u>Work Order Number</u>	<u>Job Name</u>	<u>Actual Length</u>	<u>Length To Date</u>	<u>Remaining Main</u>	<u>Percentage Complete</u>
3695700	G9109	MOD 673	10,027	10,027	0	100%
4192541	H0263	MOD 556	6,331	6,331	0	100%
Totals			16,358	16,358	0	100.0%

Duke Energy Ohio
2014 AMRP Construction Jobs
2nd Quarter Progress Report

JOBS REMOVED FROM 2014 AMRP CONSTRUCTION PROGRAM

<u>Job</u> <u>Number</u>	<u>Work Order</u> <u>Number</u>	<u>Job</u> <u>Name</u>	<u>Actual</u> <u>Length</u>	<u>Length</u> <u>To Date</u>	<u>Remaining</u> <u>Main</u>	<u>Percentage</u> <u>Complete</u>
		None				

JOBS2014 Construction Reporting-2nd Qtr Update Filing.xls

This foregoing document was electronically filed with the Public Utilities

Commission of Ohio Docketing Information System on

8/12/2014 4:19:30 PM

in

Case No(s). 13-2232-GA-ATA, 13-2231-GA-RDR

Summary: Report Progress Report for Second Quarter 2014 electronically filed by Dianne Kuhnell on behalf of Duke Energy Ohio, Inc. and Spiller, Amy B. and Rocco D'Ascenzo