WHEELING & LAKE ERIE RAILWAY COMPANY

Tim Andrews Signal & Communication Supervisor 100 East First Street Brewster, OH 44613

<u>Tel. 330-767-7255</u> t	andrews@wlerwy.com	Fax: 330-767-3213
----------------------------	--------------------	-------------------

23 October 2014

Public Utilities Commission of Ohio Docketing Division 180 East Broad Street Columbus, Ohio 43215-3793

RE: Request to Modify Order, Case #12-2205-RR-FED

Dear Commission,

This letter is a request to extend the deadline for the above referenced project for an additional 60 days. We have completed the traffic Pre-emption between the City of Canton and the Railroad at 4th St. SE, 3rd ST. SE, Tuscarawas St. and 12th ST. NE. The extension I am requesting is so we can complete the Preemption connection at Cleveland Ave. We are currently only waiting on AEP to connect power to the City, once that is done we can turn everything on at Cleveland Ave. and complete our testing. All other cables have been run and connected in the Cities case and the W&LE case. With the completion of Cleveland Ave., we should be able to start closing this project.

Respectfully.

Tim Andrews

2014 OCT 28 AM 8: 48

This is to certify that the images appearing are an accurate and complete reproduction of a case file document delivered in the regular course of business rectnician _____ Date Processed _ OCI 28 2014