

FILE

RECEIVED
PUBLIC UTILITIES
COMMISSION OF OHIO

2015 FEB 20 PM 2:38

RAIL DIVISION

February 20, 2015

Ohio Public Utilities Commission
Docketing Division
180 East Broad Street
Columbus, Ohio 43215-3793

14-0275-RR-STP

RE: Request for Extension
Grade Crossing Project Guilford Blvd.
DOT # 002-090-H


Dear Administrator:

The Wheeling & Lake Erie Railway requests an additional 90 day extension for the above referenced project for the following reason:

- 1) We have been unable to set a schedule due to the ground being frozen and being unable to dig any conduit or foundations. Once the ground begins to thaw we will be able to get on site and begin the ground work.
- 2) We are also still waiting for the container to arrive which contains all materials for this project. CTC plans to arrive the first week of April to complete this project.

Please contact me with any questions or concerns relating to this request.

Sincerely,



Tim Andrews
Wheeling & Lake Erie Railway
Signal & Comm. Supervisor
330-767-7255- Office
330-417-5541- Cell

RECEIVED-DOCKETING DIV
2015 FEB 20 PM 3:27
PUCO

This is to certify that the images appearing are an
accurate and complete reproduction of a case file
document delivered in the regular course of business.
Technician Amr Date Processed 2/20/15