

Respectfully submitted,

EASTMAN & SMITH LTD.

/s/ D. Casey Talbott

D. Casey Talbott

One SeaGate, 24th Floor

P.O. Box 10032

Toledo, Ohio 43699-0032

Telephone: (419) 241-6000

Fax: (419) 247-1777

Email: dctalbott@eastmansmith.com

Attorneys for Norfolk Southern

Railway Company

MEMORANDUM IN SUPPORT

By Entry of July 9, 2014, the Commission authorized Norfolk Southern to install mast-mounted flashing lights and roadway gates at the Olds Street grade crossing. After some delay due to inclement (winter) weather, substantial progress has been made – specifically, various utility conflicts have been resolved, and Norfolk Southern has removed one track and performed related asphalt work. Norfolk Southern has also worked with the involved power company to install new power to the crossing (the original plan was to utilize adjacent power, but with the input/approval of the ORDC, it was agreed that new power was preferable). The new power installation is expected to be accomplished within the coming days, following which Norfolk Southern will hang the gates and perform required FRA testing and cut-in. In the meantime, a stop and flag order has been placed at the crossing.

In light of the above, Norfolk Southern respectfully requests an extension of time of thirty (30) days – through May 1, 2015 – to complete the involved construction project.

Respectfully submitted,

EASTMAN & SMITH LTD.

/s/ D. Casey Talbott

D. Casey Talbott

One SeaGate, 24th Floor

P.O. Box 10032

Toledo, Ohio 43699-0032

Telephone: (419) 241-6000

Fax: (419) 247-1777

Email: dctalbott@eastmansmith.com

Attorneys for Norfolk Southern

Railway Company

PROOF OF SERVICE

A copy of the foregoing *Request for Extension of Construction Deadline* was filed electronically with the Commission this 1st day of April, 2015. Notice of this filing will be sent by operation of the Court's electronic filing system to all parties indicated on the electronic filing receipt. Parties may access this filing through the Court's system.

/s/ D. Casey Talbott

Attorney for Norfolk Southern

Railway Company

This foregoing document was electronically filed with the Public Utilities

Commission of Ohio Docketing Information System on

4/1/2015 3:03:18 PM

in

Case No(s). 14-1010-RR-FED

Summary: Request Request for Extension of Construction Deadline electronically filed by Mr. D. Casey Talbott on behalf of Norfolk Southern Railway Company