

FILE

**Public Utilities
Commission of Ohio**

Memo

RECEIVED-DOCKETING DIV
2015 APR 13 AM 9:28
PUCO

To: Docketing Division
From: Jill Henry, Rail Specialist, Rail Division
Cc: PUCO Legal Department
Date: 4/13/15

Re: PUCO Case No. 14-333-RR-RCP- In the matter of a request for the Installation of New LED Lights at Five Ann Arbor Railroad crossings in Toledo, Ohio.

On February 27, 2014, Commission Staff and Ann Arbor Railroad (AA) entered into an agreement whereby new LED lights would be installed at 5 crossings in Toledo, Ohio.

On March 26, 2014, the Commission issued a Finding and Order approving the project and requiring that construction be completed by March 26, 2015.

The crossing projects have been completed as follows:

	Street	DOT#	County	Date of Completion
1)	Erie Street	473-894V	Lucas	12/8/14
2)	Albany Street	473-907U	Lucas	12/8/14
3)	Summit Street	509-126T	Lucas	12/8/14
4)	Erie Street	509-124E	Lucas	12/8/14
5)	Chase Street	510-101U	Lucas	12/8/14

Staff has determined that the projects have been completed. Accordingly, the above case may be closed.