



Amanda J. DeCesare
Project Manager – Public Projects
CSX Transportation, Inc.
500 Meijer Drive Suite 305
Florence, KY 41042
(859) 372-6124
Amanda_DeCesare@csx.com

March 4, 2016

Mr. George Martin, PUCO
Mr. Don Damron, ORDC
Ms. Jill Henry, PUCO
Ms. Cathy Stout, ORDC

RE: Case # 15-1011-RR-FED REQUEST FOR 30 DAY EXTENSION

Crossing Location: Fostoria, Seneca County, OH
Crossing Name: TR 43/Ward Road
DOT # 142 230T
PID 98916
MP: BI 35.09
CSXT OP #: OH1040

REQUEST FOR 30 DAY EXTENSION - Installation of grade crossing warning devices – ORDERED
completion date of April 1, 2016

Per Mr. Chris Sellers, CSX Western Region Signal Construction, this area is highly congested with existing underground utilities and CSX is experiencing issues with boring equipment which will impact our efficiency in one of two ways: either we can wait for equipment repairs to be completed and then perform pipe pushes needed (best/safest option for completion) or we can begin the task of digging extended distances for cable install for operation (time consuming and less effective). With either of these choices the existing state deadline will most likely not be met.

CSX formally requests approval of a 30 day extension making the new deadline date of May 1, 2016.

Amanda J. DeCesare
Project Manager Public Projects
500 Meijer Drive Suite 305
Florence, KY 41042
(859) 372-6124

This foregoing document was electronically filed with the Public Utilities

Commission of Ohio Docketing Information System on

3/4/2016 2:34:28 PM

in

Case No(s). 15-1011-RR-FED

Summary: Request Request for 30 Day Extension Fostoria, Seneca Co, OH TR 43/Ward Road DOT 142230T PID 98916 CSXT OP OH1040 electronically filed by Mrs. Vicki B Sowder on behalf of CSX Transportation