

FILE

**Public Utilities
Commission of Ohio**

Memo

To: Docketing Division
From: George Martin, Grade Crossing Planner, Rail Division
Re: PUCO Case No.15-1011-RR-FED, Request by CSX Transportation for a 30-day extension of time to complete a grade crossing improvement project
Date: May 4, 2016

RECEIVED-DOCKETING DIV
2016 MAY -4 AM 8:30
PUCO

By its Finding & Order dated July 1, 2015, the Commission ordered, in part, that CSX Transportation (CSX) install mast-mounted flashing lights and roadway gates at Seneca County, Loudon Township, Ward Rd/TR 43, on or before April 1, 2016. By a subsequent AE Entry, the deadline was extended to May 2, 2016.

On May 3, 2016, CSX filed in the docket a request for a further 30-day extension due to train congestion which does not provide for a signal crew to work on or near the crossing, and the presence of underground utilities which require hand digging.

Staff recommends that the Attorney Examiner approve this request.

C: Legal Department