

FILE

Public Utilities  
Commission of Ohio

# Memo

**To:** Docketing Division  
**From:** George Martin, Grade Crossing Planner, Rail Division  
**Re:** PUCO Case No. 15-1571-RR-FED, Request by CSX Transportation for a 30-day extension of time to complete a grade crossing project  
**Date:** July 7, 2016

---

By its Finding & Order dated October 7, 2015, the Commission ordered that CSX Transportation (CSX) install mast-mounted flashing lights and roadway gates at Henry County, Bartlow Township, TR A, DOT# 155749V, on or before July 7, 2016.

On June 29, 2016 CSX filed in this docket a request for a 30-day extension of time to complete this project. The request states that CSX is awaiting 11 power poles to be set by Hancock-Wood Electric.

Staff recommends that the Attorney Examiner grant the request, but caution CSX that requests such as these can avoided by apprising staff at an early stage of utility issues, allowing for mitigation with the utility company.

RECEIVED-DOCKETING DIV  
2016 JUL -7 AM 11:14  
PUCO

C: Legal Department