



Amanda J. DeCesare
Project Manager – Public Projects
CSX Transportation, Inc.
500 Meijer Drive Suite 305
Florence, KY 41042
(859) 372-6124
Amanda_DeCesare@csx.com

August 29, 2016

Mr. George Martin, PUCO
Mr. Don Damron, ORDC
Ms. Jill Henry, PUCO
Ms. Cathy Stout, ORDC

RE: Case # 15-1984-RR-FED REQUEST FOR 90 DAY EXTENSION

Crossing Location: Tontogany, Wood County, Ohio
Crossing Name: Hannah Road / TR 212
DOT # 155 800R
PID 99974
MP: BE-182.04
CSXT OP #: OH1056

REQUEST FOR 90 DAY EXTENSION - Installation of grade crossing warning devices – ORDERED
completion date of October 6, 2016

Per Bill Emahiser, CSX Signal Foreman, redesign is required due to frequency saturation. The frequency at Hannah Road should be compatible with the adjacent crossings, but it is causing the adjacent crossing at Tontogany Road to go into a failure condition.

CSX formally requests approval of a 90 day extension making the new deadline date January 4, 2017.

Amanda J. DeCesare
Project Manager Public Projects
500 Meijer Drive Suite 305
Florence, KY 41042
(859) 372-6124

This foregoing document was electronically filed with the Public Utilities

Commission of Ohio Docketing Information System on

8/29/2016 3:10:42 PM

in

Case No(s). 15-1984-RR-FED

Summary: Request 90-Day Extension for Tontogany, Wood Co, OH-Hannah Rd / TR 212;
DOT 155800R, MP BE-182.04; FLS&G; OP# OH1056 electronically filed by Mrs. Nicole S
Henning on behalf of CSX Transportation