

[illegible]

BEFORE THE PUBLIC UTILITIES COMMISSION OF OHIO

[illegible]

In the Matter of Public Utilities : Case No. 15-1073-RR-RCP
Commission of Ohio Flasher LED :
Upgrade Program. : **REQUEST FOR EXTENSION OF**
 : **PROJECT DEADLINE**
 :
 : D. Casey Talbott (0046767)
 : (Counsel of Record)
 : EASTMAN & SMITH LTD.
 : One SeaGate, 24th Floor
 : P.O. Box 10032
 : Toledo, Ohio 43699-0032
 : Telephone: (419) 241-6000
 : Fax: (419) 247-1777
 : Email: dctalbott@eastmansmith.com
 :
 : Attorneys for Norfolk Southern
 : Railway Company

[illegible]

Norfolk Southern Railway Company (“NSRC”) respectfully requests an extension of time of thirty (30) days – through January 16, 2017 – within which to complete this project, which involves the replacement of 8-inch warning lights with 12-inch LED warning lights at 100 designated, flasher-only crossings.

A memorandum in support is attached.

Respectfully submitted,

EASTMAN & SMITH LTD.

/s/ D. Casey Talbott

D. Casey Talbott
One SeaGate, 24th Floor
P.O. Box 10032
Toledo, Ohio 43699-0032
Telephone: (419) 241-6000
Fax: (419) 247-1777
Email: dctalbott@eastmansmith.com

Attorneys for Norfolk Southern
Railway Company

MEMORANDUM IN SUPPORT

By Entry of June 17, 2015, as part of a joint collaboration between NSRC and the Commission, the Commission authorized NSRC to replace 8-inch warning lights with 12-inch LED warning lights at 100 designated, flashing-only crossings, with an assigned project completion deadline of December 17, 2016.

Substantial progress has been made, as by the assigned deadline NSRC expects to have completed the replacements at approximately 80 percent of the designated crossings. But there were certain difficulties/hurdles along the way – notably, re: 1) the need to substitute certain crossings for others; 2) various dynamics involving the West Virginia Secondary line; and 3) shortages of material (with similar projects being performed in a number of other states).

In light of the above, NSRC respectfully requests that the deadline for completing these projects be extended thirty (30) days, through January 16, 2017.

Respectfully submitted,

EASTMAN & SMITH LTD.

/s/ D. Casey Talbott

D. Casey Talbott
One SeaGate, 24th Floor
P.O. Box 10032
Toledo, Ohio 43699-0032
Telephone: (419) 241-6000
Fax: (419) 247-1777
Email: dctalbott@eastmansmith.com

Attorneys for Norfolk Southern
Railway Company

PROOF OF SERVICE

A copy of the foregoing **Request for Extension of Project Deadline** was filed electronically with the Commission this 8th day of December, 2016. Notice of this filing will be sent by operation of the Court's electronic filing system to all parties indicated on the electronic filing receipt. Parties may access this filing through the Court's system.

/s/ D. Casey Talbott

Attorney for Norfolk Southern
Railway Company

This foregoing document was electronically filed with the Public Utilities

Commission of Ohio Docketing Information System on

12/8/2016 2:10:21 PM

in

Case No(s). 15-1073-RR-RCP

Summary: Request Request for Extension of Project Deadline electronically filed by Mr. D. Casey Talbott on behalf of Norfolk Southern Railway Company