

Memo

To: Docketing Division

From: Jill Henry, Rail Specialist, Rail Division

Cc: PUCO Legal Department

Date: 6/12/17

Re: PUCO Case No. 16-503-RR-FED - In the Matter of the Authorization of Ohio Central Railroad and Norfolk Southern Railway to Install Active Grade Crossing Warning Devices in Muskingum and Seneca Counties.

On February 22, 2016, the Ohio Rail Development Commission (ORDC) authorized construction for Ohio Central Railroad (OHCR) and Norfolk Southern Railway (NS) to install warning devices at the following locations:

Street	DOT#	County	Railroad	Project
Lee Street	474-109A	Muskingum County	OHCR	Lights and Gates
CR 8	481-599L	Seneca County	NS	Lights and Gates

On April 14, 2016, the Commission issued a Finding and Order approving the projects and ordering completion by January 14, 2017.

The crossing projects have been completed and are in-service as follows:

Street	DOT#	County	Railroad	Date of Completion
Lee Street	474-109A	Muskingum County	OHCR	7/29/16
CR 8	481-599L	Seneca County	NS	11/17/16

Accordingly, the above case may be closed.

From: [Tucker, Jim](#)
To: [Henry, Jill](#)
Cc: [Stout, Catherine](#)
Subject: RE: Need In-Service Dates
Date: Wednesday, June 07, 2017 7:51:40 AM

Ok. Here are the dates you need.

Southeast Ave/SR532 = 10/3/16

Market/SR183 = 10/19/16

Lee St = 7/29/16

Eastport = 11/11/16

Nugent = 10/28/16

Schrock = 1/28/17

Jim

From: Henry, Jill
Sent: Wednesday, June 07, 2017 7:47 AM
To: Tucker, Jim <James.Tucker@dot.ohio.gov>
Cc: Stout, Catherine <Catherine.Stout@dot.ohio.gov>
Subject: RE: Need In-Service Dates

Actually the company really should be sending official notice also!

From: Tucker, Jim
Sent: Wednesday, June 07, 2017 7:40 AM
To: Henry, Jill <jill.henry@puco.ohio.gov>
Cc: Stout, Catherine <Catherine.Stout@dot.ohio.gov>
Subject: Re: Need In-Service Dates

I know right. I also just need to remember to contact you when their done, that's on me.

James Tucker
ORDC
Safety Project Manager
614-398-6897

On Jun 7, 2017, at 7:37 AM, Henry, Jill <jill.henry@puco.ohio.gov> wrote:

Guess I should not be surprised!

From: Tucker, Jim
Sent: Wednesday, June 07, 2017 7:37 AM
To: Henry, Jill <jill.henry@puco.ohio.gov>
Cc: Stout, Catherine <Catherine.Stout@dot.ohio.gov>
Subject: Re: Need In-Service Dates

Both, I have never gotten any hard copy notifications for the G&W projects. I need to remind Dan that they need to send us those in service dates when completed.

James Tucker
ORDC
Safety Project Manager
614-398-6897

On Jun 7, 2017, at 7:32 AM, Henry, Jill <jill.henry@puco.ohio.gov> wrote:

Thanks! Am I missing some sort of notice for the G&W companies? Or perhaps if Patrick Engineering is involved I am just not getting notification?

Jill

From: Tucker, Jim
Sent: Wednesday, June 07, 2017 6:47 AM
To: Henry, Jill <jill.henry@puco.ohio.gov>
Cc: Stout, Catherine <Catherine.Stout@dot.ohio.gov>
Subject: Re: Need In-Service Dates

Jill,

Sorry. I will get those dates to you by this next Monday.

James Tucker
ORDC
Safety Project Manager
614-398-6897

On Jun 6, 2017, at 7:40 PM, Henry, Jill <jill.henry@puco.ohio.gov> wrote:

Eric, Jim, and Cathy,

For the projects listed below I need the in-service dates. I don't have a record of notification of the project being in service.

Cathy- I know that the NS Perry County case there was a recent on site review with KNWA. What is the status of that? I seem to recall that an upgrade will be moving forward? Please advise.

Thanks,

Jill

County	RR	Structure	Listing	Type	Case #	Street	Completion Deadline
PER	NS	513448N	FED	LGU	15-1494-RR-FED	CLAY RD/TR 185	9/30/2016
CAR	OHIC	503439M	FED	LGU	15-1715-RR-FED	S MARKET ST/SR 183	10/21/2016
MED	WE- City of Medina	141893W	FED	LGU	16-507-RR-FED	STATE RD	1/14/2017
MUS	OHCR	474109A	FED	LGU	16-503-RR-FED	LEE ST	1/14/2017
FRA	IORY	151849L	FED	LGU	16-845-RR-FED	FIRST ST	2/10/2017
FRA	IORY	151850F	FED	LGU	16-845-RR-FED	CENTRAL AVE	2/10/2017
HAS	CUOH	510725K	FED	LGU	16-790-RR-FED	EASTPORT ST	2/10/2017
TUS	CUOH	510603F	FED	LGU	16-731-RR-FED	NUGENT ST	3/1/2017
SUM	WE	472648G	FED	LGU	16-1377-RR-FED	SOUTHEAST AVE/SR 532	4/6/2017

Need Update
from ORDC

Date: Dec 13, 2016
File:
New File #: CX1111082

Mr. George Martin
Grade Crossing Planner
Safety Programs Division/Rail
Public Utilities Comm. of Ohio
180 East Broad Street
Columbus, OH 43215-3793

Mr. Martin:

Rail/Highway grade crossing warning devices were modified and placed in service at the following location on the date shown:

State Project #: 99303
Order #: 16-503-RR-FED
Street: CR 8
City: ATTICA
County: SENECA
DOT: 481599L
Mile Post: S-78.6
New (N) /Upgrade (U) : N
Type of Equipment: CANTS/GATES
In-Service Date: Nov 17, 2016
Project Requested By: State

Sincerely,

B.L. Sykes

cy: Beverly Padgett - Asst. Manager State & Federal Aid Billing, Roanoke

Date: Dec 13, 2016
File:
New File #: CX1111082

Ms. Catherine Stout
Supervisor
Ohio Rail Development Comm.
Ohio DOT
50 W. Broad St., 15th Floor
Columbus, OH 43216-0899

Ms. Stout:

Rail/Highway grade crossing warning devices were modified and placed in service at the following location on the date shown:

State Project #: 99303
Order #: 16-503-RR-FED
Street: CR 8
City: ATTICA
County: SENECA
DOT: 481599L
Mile Post: S-78.6
New (N) / Upgrade (U) : N
Type of Equipment: CANTS/GATES
In-Service Date: Nov 17, 2016
Project Requested By: State

Sincerely,

B.L. Sykes

cy: Beverly Padgett - Asst. Manager State & Federal Aid Billing, Roanoke

This foregoing document was electronically filed with the Public Utilities

Commission of Ohio Docketing Information System on

6/12/2017 5:35:44 PM

in

Case No(s). 16-0503-RR-FED

Summary: Memorandum In the Matter of the Ohio Central Railroad and Norfolk Southern Railway Projects to Install Active Grade Crossing Warning Devices in Muskingum and Seneca Counties. electronically filed by Mrs. Jill A Henry on behalf of PUCO/Rail Division