

Memo

To: Docketing Division

From: Jill Henry, Rail Specialist, Rail Division

Cc: PUCO Legal Department

Date: 11/7/17

Re: PUCO Case No. 14-2214-RR-FED - In the Matter the Authorization of CSX Transportation to Upgrade Active Grade Crossing Warning Devices as Part of the Galion –Union City Corridor Project in Marion County.

On December, 11, 2014, the Ohio Rail Development Commission (ORDC) authorized construction for CSX Transportation to upgrade warning devices at the following location:

Street	DOT#	County	Project
Barnhart Street	262-070M	Marion County	Lights and Gates
Madison Avenue	262-069T	Marion County	Lights and Gates
Jefferson Street	262-073H	Marion County	Lights and Gates

On January 14, 2015, the Commission issued a Finding and Order approving the project and ordering completion by July 14, 2016.

The crossing projects have been completed and are in-service as follows:

Street	DOT#	County	Date of Completion
Barnhart Street	262-070M	Marion County	3/31/16
Madison Avenue	262-069T	Marion County	3/7/16
Jefferson Street	262-073H	Marion County	5/5/16

Accordingly, the above case may be closed.

Martin, George

From: RailDOCS - DO NOT REPLY <devnull@RailDOCS.net>
Sent: Thursday, March 31, 2016 3:10 PM
To: Martin, George
Subject: Notification from CSX: Status Update for OH1001

Importance: High

262078M

Mr/Ms. Martin

This is to inform you that Construction is scheduled to Complete on Thu 03/31/2016 at Marion, OH milepost QI 99.5600.

General Information:

AFE / OP Number: OH1001

City: Marion

State: OH

Milepost: QI 99.5600

Description: Barnhart St.- Upgrade the grade crossing circuitry. Part of the Galion-Union City corridor project. BUY AMERICA 10/2/2014 - This will be a cluster project with OH2014025, OH2014027, OH2014029, and OH2014038. 3/24/2015 - Barnhart St. - Install FLS&G. Design review assigned to use a GCP-4000 for detection. This will be a cluster project with OH2014025A and OH2014038A.

IN-SERVICE

Please do not hesitate to contact us if you need further information.

Sincerely,

David Kulas

Signal Construction Foreman

david_kulas@csx.com

419-921-6388

Martin, George

From: DeCesare, Amanda <Amanda_DeCesare@csx.com>
Sent: Friday, May 06, 2016 9:39 AM
To: Martin, George; dennis_brockrath@csx.com
Cc: Henning, Nicole (External); Reinhardt, Joseph
Subject: RE: Marion County, City of Marion, Madison Ave, DOT#262069T, MP QI 99.04 OP# OH1002

Yes they are.

From: george.martin@puco.ohio.gov [mailto:george.martin@puco.ohio.gov]
Sent: Thursday, May 05, 2016 8:46 AM
To: dennis_brockrath@csx.com; DeCesare, Amanda
Cc: Henning, Nicole (External); Joe.Reinhardt@dot.ohio.gov
Subject: Marion County, City of Marion, Madison Ave, DOT#262069T, MP QI 99.04 OP# OH1002

Folks,

I just received a RailDocs notice that this project finished on 3/7/2016. Are the warning devices in fact in-service?
Thanks,

George Martin
Grade Crossing Planner
PUCO Rail Division
614-752-9107
george.martin@puc.state.oh.us

This email transmission and any accompanying attachments may contain CSX privileged and confidential information intended only for the use of the intended addressee. Any dissemination, distribution, copying or action taken in reliance on the contents of this email by anyone other than the intended recipient is strictly prohibited. If you have received this email in error please immediately delete it and notify sender at the above CSX email address. Sender and CSX accept no liability for any damage caused directly or indirectly by receipt of this email.

Martin, George

From: RailDOCS - DO NOT REPLY <devnull@RailDOCS.net>
Sent: Thursday, May 05, 2016 1:48 PM
To: Martin, George
Subject: Notification from CSX: Status Update for OH0991

Importance: High

262073 H

Mr/Ms. Martin

This is to inform you that Construction is scheduled to Complete on Thu 05/05/2016 at Marion, OH milepost QI 99.9200.

General Information:

AFE / OP Number: OH0991

City: Marion

State: OH

Milepost: QI 99.9200

Description: Jefferson St.- Upgrade crossing circuitry. 10/2/2014 - This will be a cluster project with OH2014027, OH2014029, OH2014037, and OH2014038. 3-24-2015 Jefferson St. - Install FLS&G. Design review assigned to use a GCP-4000 for detection. This will be a cluster project with OH2014037A and OH2014038A.

14-2214

Please do not hesitate to contact us if you need further information.

Sincerely,

David Hamblen

Construction Foreman

david_hamblen@csx.com

812-562-1054

Martin, George

From: Hamblen, David <David_Hamblen@csx.com>
Sent: Monday, May 09, 2016 1:02 PM
To: Martin, George
Subject: RE: 262073H, Marion County, Jefferson St

Yes thought I already did project complete in rail docs will double check

-----Original Message-----

From: george.martin@puco.ohio.gov [george.martin@puco.ohio.gov]
Received: Monday, 09 May 2016, 11:47AM
To: Hamblen, David [David_Hamblen@csx.com]
CC: Elliott, Scott (External) [Scott_Elliott@csx.com]
Subject: 262073H, Marion County, Jefferson St

David,

Has this crossing been placed in service? Thanks,

George Martin
Grade Crossing Planner
PUCO Rail Division
614-752-9107
george.martin@puc.state.oh.us

This email transmission and any accompanying attachments may contain CSX privileged and confidential information intended only for the use of the intended addressee. Any dissemination, distribution, copying or action taken in reliance on the contents of this email by anyone other than the intended recipient is strictly prohibited. If you have received this email in error please immediately delete it and notify sender at the above CSX email address. Sender and CSX accept no liability for any damage caused directly or indirectly by receipt of this email.

This foregoing document was electronically filed with the Public Utilities

Commission of Ohio Docketing Information System on

11/8/2017 9:06:16 AM

in

Case No(s). 14-2214-RR-FED

Summary: Memo Closing Case In the Matter the Authorization of CSX Transportation to Upgrade Active Grade Crossing Warning Devices as Part of the Galion –Union City Corridor Project in Marion County. electronically filed by Mrs. Jill A Henry on behalf of PUCO/Rail Division