

Respectfully submitted,

EASTMAN & SMITH LTD.

/s/ D. Casey Talbott

D. Casey Talbott
One SeaGate, 24th Floor
P.O. Box 10032
Toledo, Ohio 43699-0032
Telephone: (419) 241-6000
Fax: (419) 247-1777
E-Mail: dctalbott@eastmansmith.com

Attorneys for Norfolk Southern
Railway Company

MEMORANDUM IN SUPPORT

By Entry of September 19, 2018, the Commission granted NSRC an extension of time through November 15, 2018 within which to complete the involved construction projects (x4) at the following grade crossings in Dayton, Montgomery County: Stewart Street (DOT# 524628S), Irwin Street (DOT# 527818F), Miami Chapel Road (DOT# 524629Y), and Findlay Street (DOT# 527819M). By that same date, in Case No. 17-2199-RR-FED, the Commission had ordered NSRC to complete an additional construction project at the South Munson Road grade crossing (DOT# 509484C) in the Village of Swanton, Fulton County.

Substantial progress has been/is being made – specifically, NSRC has completed construction and cut-in at the South Munson Road crossing, and cut-in at two of the involved Dayton crossings (Irwin and Findlay) is scheduled for next week, so well-within the current deadline. With respect to the remaining two crossings (Stewart and Miami Chapel), NSRC respectfully requests an additional thirty (30) days (so through December 15, 2018), with cut-in to be accomplished earlier that week.

Respectfully submitted,

EASTMAN & SMITH LTD.

/s/ D. Casey Talbott

D. Casey Talbott
One SeaGate, 24th Floor
P.O. Box 10032
Toledo, Ohio 43699-0032
Telephone: (419) 241-6000
Fax: (419) 247-1777
E-Mail: dctalbott@eastmansmith.com

Attorneys for Norfolk Southern
Railway Company

PROOF OF SERVICE

A copy of the foregoing **Request to Extend Construction Deadline** was filed electronically with the Commission this 1st day of November, 2018. Notice of this filing will be sent by operation of the Court's electronic filing system to all parties indicated on the electronic filing receipt. Parties may access this filing through the Court's system.

/s/ D. Casey Talbott

Attorney for Norfolk Southern
Railway Company

This foregoing document was electronically filed with the Public Utilities

Commission of Ohio Docketing Information System on

11/1/2018 2:39:23 PM

in

Case No(s). 17-1508-RR-FED

Summary: Request Request to Extend Construction Deadline electronically filed by Mr. D. Casey Talbott on behalf of Norfolk Southern Railway Company