

BEFORE THE PUBLIC UTILITIES COMMISSION OF OHIO

In the Matter of the Authorization of
Norfolk Southern Railway to Install
New Active Warning Devices in
Holmes County.

: Case No. 17-2372-RR-FED

: **REQUEST TO EXTEND**

: **CONSTRUCTION DEADLINE**

:

: D. Casey Talbott (0046767)

: (Counsel of Record)

: EASTMAN & SMITH LTD.

: One SeaGate, 24th Floor

: P.O. Box 10032

: Toledo, Ohio 43699-0032

: Telephone: (419) 241-6000

: Fax: (419) 247-1777

: E-Mail: dctalbott@eastmansmith.com

:

: Attorneys for Norfolk Southern

: Railway Company

Norfolk Southern Railway Company (“NSRC”) respectfully requests an additional extension of time – through January 31, 2019 – within which to complete the involved construction project at the Market Street/State Route 226 grade crossing (DOT# 503082A) in Holmes County.

A memorandum in support is attached.

Respectfully submitted,
EASTMAN & SMITH LTD.

/s/ D. Casey Talbott
D. Casey Talbott
One SeaGate, 24th Floor
P.O. Box 10032
Toledo, Ohio 43699-0032
Telephone: (419) 241-6000
Fax: (419) 247-1777
E-Mail: dctalbott@eastmansmith.com

Attorneys for Norfolk Southern
Railway Company

MEMORANDUM IN SUPPORT

NSRC understood that it was on-track to complete construction of the instant project on or before December 12, 2018 – the deadline supported by PUCO Staff, in its Memo of September 7, 2018. Unfortunately, a utility problem has arisen – specifically, to NSRC’s understanding, the involved power company inadvertently “closed” its work request, and therefore had to initiate a new request; this has delayed installation of power, and thus cut-in.

In light of same, NSRC respectfully requests that the instant project completion deadline be extended through January 31, 2019.

Respectfully submitted,
EASTMAN & SMITH LTD.

/s/ D. Casey Talbott
D. Casey Talbott
One SeaGate, 24th Floor
P.O. Box 10032
Toledo, Ohio 43699-0032
Telephone: (419) 241-6000
Fax: (419) 247-1777
E-Mail: dctalbott@eastmansmith.com

Attorneys for Norfolk Southern
Railway Company

PROOF OF SERVICE

A copy of the foregoing **Request to Extend Construction Deadline** was filed electronically with the Commission this 3rd day of December, 2018. Notice of this filing will be sent by operation of the Court's electronic filing system to all parties indicated on the electronic filing receipt. Parties may access this filing through the Court's system.

/s/ D. Casey Talbott
Attorney for Norfolk Southern
Railway Company

This foregoing document was electronically filed with the Public Utilities

Commission of Ohio Docketing Information System on

12/3/2018 4:27:36 PM

in

Case No(s). 17-2372-RR-FED

Summary: Request Request to Extended Construction Deadline electronically filed by Mr. D. Casey Talbott on behalf of Norfolk Southern Railway Company