

BEFORE THE PUBLIC UTILITIES COMMISSION OF OHIO

In the Matter of the Authorization of  
Norfolk Southern Railway to Install  
Active Warning Devices in the City of  
Cincinnati, Hamilton County.

: Case No. 17-1965-RR-FED

: **REQUEST TO EXTEND**

: **CONSTRUCTION DEADLINE**

:

: D. Casey Talbott (0046767)

: (Counsel of Record)

: EASTMAN & SMITH LTD.

: One SeaGate, 24<sup>th</sup> Floor

: P.O. Box 10032

: Toledo, Ohio 43699-0032

: Telephone: (419) 241-6000

: Fax: (419) 247-1777

: E-Mail: dctalbott@eastmansmith.com

:

: Attorneys for Norfolk Southern

: Railway Company

Norfolk Southern Railway Company (“NSRC”) respectfully requests an extension of time of four (4) months – through May 18, 2019 – within which to complete the involved construction project at the 66<sup>th</sup> Street grade crossing (DOT #524734A) in Cincinnati, Hamilton County.

A memorandum in support is attached.

Respectfully submitted,

EASTMAN & SMITH LTD.

/s/ D. Casey Talbott

D. Casey Talbott

One SeaGate, 24<sup>th</sup> Floor

P.O. Box 10032

Toledo, Ohio 43699-0032

Telephone: (419) 241-6000

Fax: (419) 247-1777

E-Mail: dctalbott@eastmansmith.com

Attorneys for Norfolk Southern  
Railway Company

**MEMORANDUM IN SUPPORT**

By Finding and Order of October 20, 2017, NSRC was authorized to install lights and gates at the 66<sup>th</sup> Street grade crossing in Cincinnati, Hamilton County.

Utility concerns have delayed installation and cut-in. Specifically, NSRC has worked with Duke Energy to resolve an overhead conflict, but remains in the process of evaluating/resolving a potential underground conflict, involving Qwest; once resolved, NSRC will need an estimated 32 gang-days to complete installation and cut-in.

For the foregoing reasons, NSRC respectfully requests that the project completion deadline for this crossing be extended through May 18, 2019.

Respectfully submitted,

EASTMAN & SMITH LTD.

/s/ D. Casey Talbott

D. Casey Talbott  
One SeaGate, 24<sup>th</sup> Floor  
P.O. Box 10032  
Toledo, Ohio 43699-0032  
Telephone: (419) 241-6000  
Fax: (419) 247-1777  
E-Mail: dctalbott@eastmansmith.com

Attorneys for Norfolk Southern  
Railway Company

**PROOF OF SERVICE**

A copy of the foregoing *Request to Extend Construction Deadline* was filed electronically with the Commission this 4<sup>th</sup> day of January, 2019. Notice of this filing will be sent by operation of the Court's electronic filing system to all parties indicated on the electronic filing receipt. Parties may access this filing through the Court's system.

/s/ D. Casey Talbott

Attorney for Norfolk Southern  
Railway Company

**This foregoing document was electronically filed with the Public Utilities**

**Commission of Ohio Docketing Information System on**

**1/4/2019 4:56:10 PM**

**in**

**Case No(s). 17-1965-RR-FED**

Summary: Request Request to Extend Construction Deadline electronically filed by Mr. D. Casey Talbott on behalf of Norfolk Southern Railway Company