



Amanda J. DeCesare
Project Manager – Public Projects
CSX Transportation, Inc.
500 Meijer Drive Suite 305
Florence, KY 41042
(859) 372-6124
Amanda_DeCesare@csx.com

January 18, 2019

Mr. Don Damron, ORDC
Ms. Jill Henry, PUCO
Ms. Cathy Stout, ORDC

RE: Case # 17-2414-RR-FED REQUEST FOR 30 DAY EXTENSION

Crossing Location: Bradner, Wood County, OH
Crossing Name: US 6
DOT # 228 816S
PID 103872
MP: CD-100.98
CSXT OP #: OH1144

REQUEST FOR 30 DAY EXTENSION - Installation of grade crossing warning devices – ORDERED
completion date of February 18, 2019

Project was scheduled to begin on January 14, 2019, but has currently been placed on-hold awaiting redesign. Redesign is due to changes in the field during PTC; relocating wayside signals, setting them adjacent to the grade crossing, which requires a change in the detection equipment being installed (GCP 4000). The redesign is anticipated to take approximately two weeks and then the project will be placed back on the construction schedule.

CSX formally requests approval of a 30 day extension making the new deadline date March 18, 2019.

Amanda J. DeCesare
Project Manager Public Projects
500 Meijer Drive Suite 305
Florence, KY 41042
(859) 372-6124

This foregoing document was electronically filed with the Public Utilities

Commission of Ohio Docketing Information System on

1/18/2019 8:19:23 AM

in

Case No(s). 17-2414-RR-FED

Summary: Request Extension Bradner, Wood Co., OH, US 6, OH1144, PID 103872, DOT 228816S, CD-100.98 electronically filed by Mrs. Nicole S Henning on behalf of CSX Transportation