

A memorandum in support is attached.

Respectfully submitted,

EASTMAN & SMITH LTD.

/s/ D. Casey Talbott

D. Casey Talbott

One SeaGate, 24th Floor

P.O. Box 10032

Toledo, Ohio 43699-0032

Telephone: (419) 241-6000

Fax: (419) 247-1777

E-Mail: dctalbott@eastmansmith.com

Attorneys for Norfolk Southern
Railway Company

MEMORANDUM IN SUPPORT

By Finding and Order of October 20, 2017, NSRC was authorized to install lights and gates at the 66th Street grade crossing in Cincinnati, Hamilton County, with an original construction deadline set for January 18, 2019.

NSRC sought an extension of this deadline, due to an outstanding, underground utility conflict; in response, by Entry of January 10, 2019, the Commission requested that NSRC provide further information regarding the outstanding conflict, as well as a timeframe for anticipated resolution/cut-in.

By way of greater information: Qwest has a fiber optic cable near the proposed signal foundations in both involved quadrants. So NSRC is analyzing the availability of special poured and/or wider and shallower pre-cast foundations. Specific selection of foundation type will be determined when the earth has been opened and NSRC construction forces can see exactly where the fiber is located.

By way of timing, NSRC hopes to resolve this conflict within sixty (60) days (pending special foundation availability/delivery, and winter weather conditions, etc.), and to then complete the project within approximately thirty-two (32) gang days (the number of days approved by the ORDC) after signal forces arrive on site.

NSRC has been in contact with the ORDC with respect to the above, toward resolving related concerns, including federal funding.

For the foregoing reasons, NSRC respectfully requests that the project completion deadline be extended through July 19, 2019.

Respectfully submitted,

EASTMAN & SMITH LTD.

/s/ D. Casey Talbott

D. Casey Talbott
One SeaGate, 24th Floor
P.O. Box 10032
Toledo, Ohio 43699-0032
Telephone: (419) 241-6000
Fax: (419) 247-1777
E-Mail: dctalbott@eastmansmith.com

Attorneys for Norfolk Southern
Railway Company

PROOF OF SERVICE

A copy of the foregoing *Request to Extend Construction Deadline* was filed electronically with the Commission this 4th day of February, 2019. Notice of this filing will be sent by operation of the Court's electronic filing system to all parties indicated on the electronic filing receipt. Parties may access this filing through the Court's system.

/s/ D. Casey Talbott

Attorney for Norfolk Southern
Railway Company

This foregoing document was electronically filed with the Public Utilities

Commission of Ohio Docketing Information System on

2/4/2019 4:20:08 PM

in

Case No(s). 17-1965-RR-FED

Summary: Request Request to Extend Construction Deadline electronically filed by Mr. D. Casey Talbott on behalf of Norfolk Southern Railway Company