



Greg Breaston
Genesee & Wyoming Railroad Services, Inc.
13901 Sutton Park Drive South, Suite 270
Jacksonville, Florida 32224

March 2, 2022

Public Utilities Commission of Ohio
Docketing Division
180 East Broad Street, 13th Floor
Columbus, Ohio 43215-3793

RE: The Columbus & Ohio River Railroad Crossing DOT# 517 370K, TR 255, Newcomerstown, Coshocton County, Ohio; PID# 110492; Case 20-1657-RR-FED.

Dear Commission Members:

On behalf of the Columbus & Ohio River Railroad Company, I am requesting an extension to the March 2, 2022, project deadline. Due to industry-wide supply chain issues, material necessary for the advanced warning system has not been readily available and the project has stalled. The contractor has recently provided an update indicating the materials are now available, and the tentative start date is now March 14, 2022. The Columbus & Ohio River Railroad respectfully requests that an extension in the construction be granted until June 14, 2022.

If you have any questions, please do not hesitate to contact me.

Sincerely,

Gregory Breaston

Greg Breaston
Manager, Public Projects

rmk

**This foregoing document was electronically filed with the Public Utilities
Commission of Ohio Docketing Information System on**

3/2/2022 11:12:25 AM

in

Case No(s). 20-1657-RR-FED

Summary: Request Project extension request electronically filed by Greg Breaston
on behalf of Genesee & Wyoming Railroad Services, Inc.