

Memo

To: Docketing Division
From: Thomas Persinger, Rail Project Specialist, Rail Division
Cc: PUCO Legal Department
Date: 8-15-2022
Re: PUCO Case No. 19-267-RR-FED- In the Matter of a Request for the Installation of Lights and Gates at the Ashland Railway Grade Crossing, DOT# 264-970K, Piper Road in Richland County, Ohio.

On November 28, 2018, the Ohio Rail Development Commission (ORDC) authorized construction for Ashland Railway to install active warning devices at the following location:

Street	DOT#	County	Project
Piper Road	264-970K	Richland	Lights and Gates

On March 6, 2019, the Commission issued a Finding and Order approving the project and ordering completion by December 6, 2019.

The crossing project has been completed and is in-service as follows:

Street	DOT#	County	Date of Completion
Piper Road	264-970K	Richland	5-8-2019

Accordingly, the above case may be closed.

From: [Scott Patsolic](#)
To: [Gronbach, Gregory](#)
Cc: [Henry, Jill](#); [Mike Mosley](#); [Jane Broderick](#)
Subject: RE: Piper Rd 264 970K PID 107028
Date: Wednesday, May 08, 2019 7:58:31 AM
Attachments: [image001.png](#)

Hello Greg,

We got everything tested and cut in late yesterday. We were able to run a train through; and everything is working as intended. Larry Yeager will be finishing up documentation & scanning in the drawings today. The final as built drawings should be ready in a few days. I'll keep you posted. We have a marked up set on site for now.

Thanks,

S.M. Patsolic
Mgr. Training and Safety

Ashland Railway
803 North Main St.
Mansfield, Ohio 44902
419-522-0110
spatsolic@asrwy.com

From: Gregory.Gronbach@dot.ohio.gov <Gregory.Gronbach@dot.ohio.gov>
Sent: Wednesday, May 8, 2019 7:11 AM
To: Scott Patsolic <spatsolic@asrwy.com>
Subject: RE: Piper Rd 264 970K PID 107028

Good morning Scott,

How did things go yesterday.....were they able to get the crossing cut in??

Thanks,

Greg Gronbach

Project Manager Railroad Grade Crossing Safety



Mail Stop #3140
1980 W. Broad St, Columbus, Ohio 43223
614-275-1366 Office | 614-745-6760 Mobile
Gregory.Gronbach@dot.ohio.gov

From: Scott Patsolic <spatsolic@asrwy.com>
Sent: Monday, May 6, 2019 9:40 AM
To: Gronbach, Gregory <Gregory.Gronbach@dot.ohio.gov>
Subject: Piper Rd 264 970K PID 107028

Greg,

The Track crew worked through the weekend and have one more IJ to weld today and will be done. The signal crew is planning on being here tomorrow to finish up, test and cut over. I'll keep you posted.

Thanks,
Scott

S.M. Patsolic
Mgr. Training and Safety

Ashland Railway
803 North Main St.
Mansfield, Ohio 44902
419-522-0110
spatsolic@asrwy.com

**This foregoing document was electronically filed with the Public Utilities
Commission of Ohio Docketing Information System on**

8/15/2022 1:16:45 PM

in

Case No(s). 19-0267-RR-FED

Summary: Memo Closing Case In the Matter of a Request for the Installation of Lights and Gates at the Ashland Railway Grade Crossing, DOT# 264-970K, Piper Road in Richland County, Ohio. electronically filed by Mr. Thomas Persinger on behalf of PUCO/Rail Division