

Memo

To: Docketing Division

From: Thomas Persinger, Rail Project Specialist, Rail Division

Cc: PUCO Legal Department

Date: 5-15-2023

Re: PUCO Case No. 22-492-RR-FED- In the Matter of a Request for the Installation of Active Warning Devices at the Indiana & Ohio Railway Grade Crossing, DOT#151-965A, on E Dalton Road/CR 54 in Clinton County, Ohio.

On February 19, 2021, the Ohio Rail Development Commission (ORDC) authorized funding for Indiana and Ohio Railway (IORY) to install lights and gates at E. Dalton Road/CR 54, DOT#151-965A, grade crossing in Clinton County, Ohio. The crossing was surveyed, on August 4, 2020, and was found to warrant the upgrades.

On June 15, 2022, the Commission approved the project and ordered completion by June 15, 2023.

On May 9, 2023, IORY filed for a 6-month extension until December 15, 2023. In the request, IORY indicates a supply chain issue for part PMD-4 is delaying completion of the project.

Staff has discussed this issue with ORDC, and they are supportive of the extension request. Staff notes that IORY has kept staff apprised of the material issues. Staff find that IORY is working to complete this project. Staff recommends the extension request be approved.

**This foregoing document was electronically filed with the Public Utilities
Commission of Ohio Docketing Information System on**

5/15/2023 3:43:56 PM

in

Case No(s). 22-0492-RR-FED

Summary: Staff Review and Recommendation In the Matter of an Extension Request for the Installation of Active Warning Devices at the Indiana & Ohio Railway Grade Crossing, DOT#151-965A, on E Dalton Road/CR 54 in Clinton County, Ohio. electronically filed by Mr. Thomas Persinger on behalf of PUCO/Rail Division.