

Memo

To: Docketing Division

From: Thomas Persinger, Rail Project Specialist, Rail Division

Cc: PUCO Legal Department

Date: 5-16-2023

Re: PUCO Case No. 22-706-RR-FED- In the Matter of a Request for the Installation of Active Warning Devices and New Crossing Surface at the Wheeling & Lake Erie Railroad Grade Crossing, DOT# 142-850G at TR 290/Central Avenue in Stark County, Ohio.

On July 14, 2022, the Ohio Rail Development Commission (ORDC) authorized construction for Wheeling & Lake Erie Railroad to install active warning devices at the following location:

Street	DOT#	County	Project
TR 290/Central Avenue	142-850G	Stark	Lights and Gates

On August 10, 2022, the Commission issued a Finding and Order approving the project and ordering completion by May 10, 2023.

The crossing project has been completed and is in-service as follows:

Street	DOT#	County	Date of Completion
TR 290/Central Avenue	142-850G	Stark	5-2-2023

Accordingly, the above case may be closed.

Persinger, Thomas

From: Charlie Shirley <cshirley@riotechnology.com>
Sent: Monday, April 24, 2023 7:09 PM
To: Persinger, Thomas
Subject: Fwd: Central Ave. Notification

Hi Thomas,
I didn't have your whole email on original email.
Sorry about that,
Charlie

Sent from my iPhone

Begin forwarded message:

From: Charlie Shirley <cshirley@riotechnology.com>
Date: April 24, 2023 at 8:16:00 AM CDT
To: Tim Andrews <tandrews@wlerwy.com>, James.Tucker@dot.ohio.gov, thomas.persinger@puco.ohio
Cc: Sam Silva <:ssilva@riotechnology.com>, Cody Barton <cbarton@riotechnology.com>
Subject: Central Ave. Notification

Hi All,
I apologize for the late notice! Riotech will be traveling Tuesday April 25 and began construction Wednesday April 26 at Central Ave in Canton, Oh on W&LE RR.
It is expected to be completed on or before May 2, 2023. Cody Barton will be onsite contact (817) 909-6650.

Thank You,

Charlie Shirley
(817) 701-8918
cshirley@riotechnology.com

CAUTION: This is an external email and may not be safe. If the email looks suspicious, please do not click links or open attachments and forward the email to csc@ohio.gov or click the Phish Alert Button if available.

**This foregoing document was electronically filed with the Public Utilities
Commission of Ohio Docketing Information System on**

5/16/2023 3:54:15 PM

in

Case No(s). 22-0706-RR-FED

Summary: Memorandum Memo regarding completion of the Installation of Active Warning Devices and New Crossing Surface at the Wheeling & Lake Erie Railroad Grade Crossing, DOT# 142-850G at TR 290/Central Avenue in Stark County, Ohio filed by Tom Persinger, Rail Project Specialist. electronically filed by Mr. Thomas Persinger on behalf of PUCO/Rail Division.