

Memo

To: Docketing Division
From: Thomas Persinger, Rail Project Specialist, Rail Division
Cc: PUCO Legal Department
Date: 9-25-2023
Re: PUCO Case No. 22-1005-RR-FED- In the Matter of a Request for the Installation of Active Warning Devices at Norfolk Southern Railway Grade Crossing, DOT# 481-562W, on Oakwood Avenue in Crawford County, Ohio.

On October 21, 2022, the Ohio Rail Development Commission (ORDC) authorized construction for Norfolk Southern Railway (NS) to install active warning devices at the following location:

Street	DOT#	County	Project
Oakwood Avenue	481-562W	Crawford	Lights and Gates

On December 14, 2022, the Commission issued a Finding and Order approving the project and ordering completion by September 14, 2023.

The crossing project has been completed and is in-service as follows:

Street	DOT#	County	Date of Completion
Oakwood Avenue	481-562W	Crawford	7-25-2023

Accordingly, the above case may be closed.

Date: Aug 03, 2023
File:
New File #:CX1114716

Thomas Persinger
Grade Crossing Planner
Safety Programs Division/Rail
Public Utilities Comm. of Ohio
180 East Broad Street
Columbus, OH 43215-3793

Mr. Persinger:

Rail/Highway grade crossing warning devices were modified and placed in service at the following location on the date shown:

State Project #: PID 116478
Order #: 22-1005-RR-FED
Street: OAKWOOD AVENUE
City: BUCYRUS
County: CRAWFORD
DOT: 481562W
MilePost: S-62.44
New (N) / Upgrade (U): U
Type of Equipment: FLASHERS W/GATES
In-Service Date: Jul 25, 2023
Project Requested By: State

Sincerely,

JW Hopewell

**This foregoing document was electronically filed with the Public Utilities
Commission of Ohio Docketing Information System on**

9/25/2023 3:07:23 PM

in

Case No(s). 22-1005-RR-FED

Summary: Memorandum Memo regarding completion of the project for the Installation of Active Warning Devices at Norfolk Southern Railway Grade Crossing, DOT# 481-562W, on Oakwood Avenue in Crawford County, Ohio. filed by Tom Persinger, Rail Project Specialist. electronically filed by Mr. Thomas Persinger on behalf of PUCO/Rail Division.