

Memo

To: Docketing Division
From: Thomas Persinger, Rail Project Specialist, Rail Division
Cc: PUCO Legal Department
Date: 1-16-2024
Re: PUCO Case No. 22-951-RR-FED- In the Matter of a Request for the Installation of Active Warning Devices at the CSX Transportation Grade Crossing, DOT# 513-753Y, on SR 81/Geneva Street in Hardin County, Ohio.

On April 12, 2022, the Ohio Rail Development Commission (ORDC) authorized construction for CSX Transportation to install active warning devices at the following location:

Street	DOT#	County	Project
SR 81/Geneva Street	513-753Y	Hardin	Lights and Gates

On November 2, 2022, the Commission issued a Finding and Order approving the project and ordering completion by August 2, 2023.

The crossing project has been completed and is in-service as follows:

Street	DOT#	County	Date of Completion
SR 81/Geneva Street	513-753Y	Hardin	7-31-2023

Accordingly, the above case may be closed.

Persinger, Thomas

From: Delos-Reyes, Ariel <AReyes@benesch.com>
Sent: Thursday, December 7, 2023 10:16 AM
To: Lynch, Michael; Bell, Allen; Hamilton, Heather; Persinger, Thomas
Cc: Henning, Nicole (External); Armstrong, Brad; Elliott, Scott (External)
Subject: PROJECT COMPLETION NOTIFICATION- OH1476- Dunkirk, Hardin Co, OH- FLS&G at Geneva St- 513753Y, QT-61.61- PID 116139
Attachments: Geneva St PCC.xlsx

Subject: Dunkirk, Hardin County, OH, Warning Device Improvements at Geneva St/SR81, 513753Y, Great Lakes Zone, Toledo Branch Subdivision, QT-61.61, PID 116139, CSXT OP# OH1476.

ORDC/PUCO,

Please be advised that the subject project is NOW COMPLETE.

Details:

- In Service Date - 07/31/2023
- Project Completion Date – 12/06/2023
- Project Number – OH1476
- Agency Reference - PID 116139

PCR ATTACHED.

Thanks,

Ariel Delos-Reyes

Public Project Manager

areyes@benesch.com

direct: 804-215-8887 mobile: 804-305-2845
6802 Paragon Place, Suite 410, Richmond, VA 23230



The information contained in this message may be privileged, confidential, protected from disclosure or subject to copyright/patent protection. If the reader of this message is not the intended recipient, or an employee or agent responsible for delivering this message to the intended recipient, you are hereby notified that any dissemination, distribution or copying of this communication is strictly prohibited. If you have received this communication in error, please notify us immediately by replying to the message and deleting it from your computer.

From: Delos-Reyes, Ariel

Sent: Wednesday, August 2, 2023 9:19 AM

To: Michael.Lynch@dot.ohio.gov; Allen.Bell@dot.ohio.gov; Heather.Hamilton@dot.ohio.gov;
thomas.persinger@puco.ohio.gov

Cc: Henning, Nicole (External) <Nicole_Henning@csx.com>; Armstrong, Brad <Brad_Armstrong@csx.com>; Elliott, Scott (External) <Scott_Elliott@csx.com>

Subject: IN SERVICE NOTIFICATION- OH1476- Dunkirk, Hardin Co, OH- FLS&G at Geneva St- 513753Y, QT-61.61- PID 116139

Subject: Dunkirk, Hardin County, OH, Warning Device Improvements at Geneva St/SR81, 513753Y, Great Lakes Zone, Toledo Branch Subdivision, QT-61.61, PID 116139, CSXT OP# OH1476.

ORDC/PUCO,

Please be advised that the subject project is in service BUT NOT COMPLETE.

Details:

- In Service Date - 07/31/2023
- Project Completion Date – NOT COMPLETE – Awaiting SEAR Unit.
- Project Number – OH1476
- Agency Reference - PID 116139

PCR forthcoming.

Thanks,

CAUTION: This is an external email and may not be safe. If the email looks suspicious, please do not click links or open attachments and forward the email to csc@ohio.gov or click the Phish Alert Button if available.

**This foregoing document was electronically filed with the Public Utilities
Commission of Ohio Docketing Information System on**

1/16/2024 3:51:45 PM

in

Case No(s). 22-0951-RR-FED

Summary: Memorandum Memo regarding completion of the project for the Installation of Active Warning Devices at the CSX Transportation Grade Crossing, DOT# 513-753Y, on SR 81/Geneva Street in Hardin County, Ohio, filed by Tom Persinger, Rail Project Specialist. electronically filed by Mr. Thomas Persinger on behalf of PUCO/Rail Division.